

# Execution of Change Orders from: 4/1/2013

PM	COR	Impact #	Project #	Description		I. R. Approved Final Signature	C.O. Approved	KPI
Davis			048 - 221673	Cohn Building 2nd Floor Office Renovations				
ER				2nd Floor Office Renovations				
2	3	P0612725	\$405.00	Owners Scope Change		12/4/2012	4/10/2013	127
Davis			048 - 221673	Cohn Building 2nd Floor Office Renovations				
ER				2nd Floor Office Renovations				
2	5	P0612725	\$891.00	Owners Scope Change		12/12/2012	4/10/2013	119
Kamalia			016 - 181850	Conversion of Fourth Floor to Classrooms				
EK				Conversion of 4th floor to Classroom				
5	22	P0523561	\$1,350.07	Owners Scope Change		1/14/2013	4/3/2013	79
5	24	P0523561	\$472.50	Owners Scope Change		1/14/2013	4/3/2013	79
Kamalia			016 - 181850	Conversion of Fourth Floor to Classrooms				
EK				Conversion of 4th floor to Classroom				
5	21	P0523561	\$78,000.00	Field Condition		1/16/2013	4/3/2013	77
5	23	P0523561	\$4,855.50	Owners Scope Change		1/16/2013	4/3/2013	77
Milstein			003 - 196010	Renovations 2nd and 3rd Floor				
NM				Lab Renovations 2nd & 3rd Floor				
3	6	P0601794	\$34,032.00	Code Issue		2/1/2013	4/16/2013	74
Davis			603 - 217776	OT/PT Renovation				
JD				OT/PT Renovation				
1	1	P0616516	\$1,260.00	Omission		2/1/2013	4/3/2013	61
Milstein			003 - 196010	Renovations 2nd and 3rd Floor				
NM				Lab Renovations 2nd & 3rd Floor				
3	7	P0601794	\$1,161.04	Field Condition		2/7/2013	4/16/2013	68
Milstein			003 - 196010	Renovations 2nd and 3rd Floor				
NM				Lab Renovations 2nd & 3rd Floor				
2	9	P0601794	\$641.00	Error - Contractor		2/15/2013	4/16/2013	60
Milstein			003 - 196010	Renovations 2nd and 3rd Floor				

PM	COR	Impact #	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
NM				Lab Renovations 2nd & 3rd Floor			
	3	10	P0601794	\$2,748.00 Field Condition	2/22/2013	4/16/2013	53
	3	11	P0601974	\$1,785.00 Owners Scope Change	2/22/2013	4/16/2013	53
	3	12	P0601974	\$1,037.00 Owners Scope Change	2/22/2013	4/16/2013	53
	3	13	P0601974	\$9,264.00 Owners Scope Change	2/22/2013	4/16/2013	53
<b>Kamalia 016 - 181850 Conversion of Fourth Floor to Classrooms</b>							
EK				Conversion of 4th floor to Classroom			
	5	25	P0523561	\$4,219.00 Owners Scope Change	2/28/2013	4/3/2013	34
	5	26	P0523561	\$2,324.60 Owners Scope Change	2/28/2013	4/3/2013	34
	5	27	P0523561	\$3,333.82 Error - Professional Service	2/28/2013	4/3/2013	34
	5	28	P0523561	\$4,709.57 Owners Scope Change	2/28/2013	4/3/2013	34
<b>Milstein 003 - 196010 Renovations 2nd and 3rd Floor</b>							
NM				Lab Renovations 2nd & 3rd Floor			
		14	P0601974	\$7,000.00 Error - Professional Service	3/5/2013	4/16/2013	42
<b>Kamalia 156 - 216816 St. Andrew's Hall Renovations</b>							
EK				Renovations			
	1	1	P0621845	\$434.14 Field Condition	3/6/2013	4/3/2013	28
<b>Sahota 211 - 121168 MBRB Disallowed State Costs (formerly American Beauty Iron Bldg Demolition)</b>							
RS				MBRB2 (American Beauty & Iron Works Demolition)			
	3	3	P0520726	\$1,200.00 Field Condition	3/6/2013	4/12/2013	37
<b>Alhyari 026 - 207630 Fire Alarm System Replacement</b>							
KC				Fire Alarm Replacment			
	1	1	P0616414	\$14,076.00 Field Condition	3/7/2013	4/17/2013	41
<b>Sahota 999 - Trumbull Streetscape Enhancements</b>							
RS				Trumbull Streetscape Enhancement Project			
	2	1	P0520279	\$15,000.00 Owners Scope Change	3/18/2013	4/10/2013	23
<b>Kamalia 156 - 216816 St. Andrew's Hall Renovations</b>							
EK				Renovations			

PM	COR	Impact #	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
1	2	P0621845	\$593.09	Owners Scope Change	3/18/2013	4/3/2013	16
<b>Carter 038 - 210433 Art and Art History Relocation</b>							
LC	Art & Art History Relocation						
2	2	P0618057	\$3,121.00	Omission	3/19/2013	4/23/2013	35
<b>Carter 038 - 210433 Art and Art History Relocation</b>							
LC	Art & Art History Relocation						
2	3	P0618057	\$4,684.00	Owners Scope Change	3/25/2013	4/23/2013	29
2	4	P0618057	\$610.00	Field Condition	3/25/2013	4/23/2013	29
<b>Kamalia 156 - 216816 St. Andrew's Hall Renovations</b>							
EK	Renovations						
1	3	P0621845	\$1,744.55	Field Condition	3/25/2013	4/3/2013	9
<b>Davis 603 - 217776 OT/PT Renovation</b>							
JD	OT/PT Renovation						
1	2	P0616516	\$250.00	Error - Professional Service	3/25/2013	4/3/2013	9
<b>Milstein 510 - 219696 Aikins Lab Renovations</b>							
JM/NM	Aikins Lab Renovations						
2	7	P0613221	\$2,599.35	Owners Scope Change	3/26/2013	4/23/2013	28
<b>Davis 048 - 221673 Cohn Building 2nd Floor Office Renovations</b>							
ER	2nd Floor Office Renovations						
2	6	P0612725	\$18,655.00	Owners Scope Change	3/28/2013	4/10/2013	13
<b>Jacobs 051 - 225994</b>							
RJ	2013 Deferred Maintenance						
1	1	P0618682	\$65,000.00	Owners Scope Change	3/29/2013	4/16/2013	18
<b>McVea 071 - 220355 5057 Woodward-Research Compliance Move to 2nd Floor</b>							
WM	Research Compliance Move to 2nd Floor						
2	2	P0618266	\$1,130.57	Hidden Condition	4/3/2013	4/25/2013	22
2	3	P0618266	\$2,886.76	Owners Scope Change	4/3/2013	4/25/2013	22
<b>Sahota 999 - Trumbull Streetscape Enhancements</b>							

PM	COR	Impact #	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
RS				Trumbull Streetscape Enhancement Project			
	3	3	P0520279	\$100,000.00 Owners Scope Change	4/5/2013	4/29/2013	24
-							
KC				Energy Upgrades for Various Buildings on Campus			
	1	1	P0606846			4/5/2013	

**Total Change Orders: 35**

**Average Days: 46**

**Less than or equal to 45 days: 21**