

Execution of Change Orders from: 8/1/2013

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
RJ	-				
	Parking Lot 40 2012 Improvement Project		\$365,478.71		
COR #:	<u>1</u>	<u>P0524756</u>		395	
	1	(\$3,293.37) Owners Scope Change	7/2/2012	8/1/2013	395
	2	\$6,479.61 Owners Scope Change	8/20/2012	8/1/2013	346
	3	\$11,905.92 Owners Scope Change	8/20/2012	8/1/2013	346
	4	\$12,041.38 Owners Scope Change	8/20/2012	8/1/2013	346
	5	(\$11,560.89) Owners Scope Change	8/20/2012	8/1/2013	346
	6	\$3,495.92 Owners Scope Change	8/27/2012	8/1/2013	339
	7	\$5,338.73 Owners Scope Change	9/6/2012	8/1/2013	329
	8	\$1,449.06 Owners Scope Change	9/18/2012	8/1/2013	317
771342	590 - 121168	Sahota			
		Biomedical Research Building			
RS	MBRB1		\$384,217.00		
COR #:	<u>6</u>	<u>P0517938</u>		70	
	9	\$68,482.00 Field Condition	6/14/2013	8/23/2013	70
	12	\$11,879.00 Field Condition	6/14/2013	8/23/2013	70
771558	016 - 181850	Alhyari			
		Conversion of Fourth Floor to Classrooms			
EK	Conversion of 4th floor to Classroom		\$2,030,483.00		
COR #:	<u>6</u>	<u>P0523561</u>		90	
	29	\$11,658.70 Hidden Condition	5/10/2013	8/8/2013	90
	30	\$1,113.17 Field Condition	6/12/2013	8/8/2013	57
	31	(\$4,556.65) Error - Contractor	7/12/2013	8/8/2013	27
771600	090 - 189672	Davis			
		Engine Test Cell Fire Suppression			
KC	Engine Test Cell Fire Suppression Upgrade		\$484,400.00		
COR #:	<u>1</u>	<u>P0523078</u>		41	
	1	\$25,500.00 Owners Scope Change	7/11/2013	8/21/2013	41

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
771636	003 - 196010	Milstein			
NM	Lab Renovations 2nd & 3rd Floor		\$2,469,500.00		
COR #:	P0601974			55	
20	(\$400.00)	Error - Contractor	6/27/2013	8/21/2013	55
COR #:	4 P0601974			36	
21	(\$14,286.96)	Contractor Voluntary Alternate	7/16/2013	8/21/2013	36
771643	999 - 194144	Jacobs			
RJ	2011 Improvement Project		\$1,344,711.63		
COR #:	1 P0524039			402	
1	\$48,336.00	Owners Scope Change	7/2/2012	8/8/2013	402
2	(\$37,879.00)	Owners Scope Change	7/2/2012	8/8/2013	402
3	\$10,680.02	Owners Scope Change	8/20/2012	8/8/2013	353
4	\$11,787.07	Owners Scope Change	8/20/2012	8/8/2013	353
6	\$5,000.00	Owners Scope Change	8/27/2012	8/8/2013	346
771648	096 - 194494	Jacobs			
RJ	Exterior Panel and Joint Replacement		\$370,085.00		
COR #:	3 P0618267			22	
5	\$14,000.00	Field Condition	8/1/2013	8/23/2013	22
771711	046 - 196855	Alhyari			
EK	Fire Suppression Installation		\$651,300.00		
COR #:	1 P0625603			69	
1	\$2,175.14	Omission	6/13/2013	8/21/2013	69
2	\$4,585.47	Owners Scope Change	7/16/2013	8/21/2013	36
3	\$12,801.66	Omission	7/16/2013	8/21/2013	36
4	\$5,981.50	Code Issue	7/16/2013	8/21/2013	36
771729	038 - 216836	Carter			
LC	Renovation of Rooms 101 & 105		\$94,600.00		
COR #:	6 P0609007			40	

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
6	\$1,927.00	Owners Scope Change	7/12/2013	8/21/2013	40
771780	612 - 221763	Milstein	3rd Floor Renovations		
NM	Third Floor Renovations		\$241,047.00		
COR #: 1	P0638698			16	
1	\$225.00	Omission	8/7/2013	8/23/2013	16
2	\$473.00	Error - Professional Service	8/15/2013	8/23/2013	8
771784	155 - 191885	Alhyari	Manoogian African American Room Upgrades		
EK	Classroom 091 Renovation		\$278,000.00		
COR #: 2	P0630453			51	
2	\$9,804.00	Omission	6/18/2013	8/8/2013	51
3	\$2,074.00	Field Condition	7/3/2013	8/8/2013	36
771807	005 -				
LC	Exterior Bldg. Renovation		\$72,341.37		
COR #: 1	P0625126			128	
1	\$34,887.93	Owners Scope Change	4/15/2013	8/21/2013	128
771816	051 - 225994	Jacobs			
RJ	Deferred Maintenance & Improvements		\$2,219,000.00		
COR #: 2	P0630804			23	
2	\$427,000.00	Field Condition	7/16/2013	8/8/2013	23
771824	193 - 228857	Edwards			
TE	Chiller Replacement		\$49,000.00		
COR #: 1	P0624994			29	
1	\$3,690.00	Owners Scope Change	7/24/2013	8/22/2013	29
TE	CSC Chiller Replacement		\$399,409.00		
COR #: 1	P0626005			55	
1	\$9,500.00	Field Condition	6/14/2013	8/8/2013	55
2	\$560.54	Omission	7/3/2013	8/8/2013	36
3	\$1,328.95	Omission	7/16/2013	8/8/2013	23

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
----	-----------	-------------	-----------------------------------	------------------	-----

Total Change Orders: 16

Average Days: 95