

Execution of Change Orders from: 09/01/2014

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
771342	590 - 121168	Sahota	School of Med Bio Medical Research Bld Detail Design		
RS	MBRB1		\$384,217.00		
COR #: 8	P0517938			178	
15	\$2,420.00	Field Condition	3/18/2014	9/12/2014	178
16	\$4,356.00	Owners Scope Change	5/19/2014	9/12/2014	116
771620	017 - 188580	Jacobs	Linsell House Roof Replacement		
NM	Roof Replacement		\$58,000.00		
COR #: 1	P0681897			36	
1	\$3,360.00	Owners Scope Change	8/25/2014	9/30/2014	36
771675	136 - 195280	Davis	Chatsworth Fire Alarm Panel and Fire Suppression 2013		
CC	Fire Alarm Panel		\$1,600,000.00		
COR #: 6	P0657527			67	
9	\$58,360.10	Field Condition	7/14/2014	9/5/2014	53
10	\$2,329.00	Code Issue	6/30/2014	9/5/2014	67
12	\$633.00	Owners Scope Change	7/14/2014	9/5/2014	53
COR #: 7	P0657527			49	
11	\$5,490.00	Omission	8/28/2014	9/22/2014	25
13	\$5,688.00	Field Condition	8/28/2014	9/22/2014	25
14	\$2,205.00	Owners Scope Change	8/4/2014	9/22/2014	49
771695	064 - 213921	Ahern	Beecher Front Porch Restoration		
LC	Front Porch Restoration		\$235,932.86		
COR #: 4	P0624360			25	
5	\$14,653.00	Owners Scope Change	8/25/2014	9/19/2014	25
771768	034 - 216815	Camilleri	Student Center Building Renovation 2013		
CA	Building Renovation		\$6,950.00		
COR #: 1	P0677589			10	

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
1	\$45,000.00	Owners Scope Change	8/25/2014	9/4/2014	10
771802 090 - 221185 Vandebussche Engineering West Entrance Exterior Masonry Restoration					
LC	West Entrance Masonry Restoration		\$182,796.00		
COR #: 3	P0644124			16	
3	\$1,159.74	Owners Scope Change	8/20/2014	9/5/2014	16
771813 556 - 195246 Davis Advanced Technology Education Center (A-TEC)					
JD	Advanced Technology Center		\$38,000.00		
COR #: 4	P0634454			56	
2	\$65,158.00	Owners Scope Change	7/25/2014	9/19/2014	56
771820 193 - 221108 Alhyari Computing Service Center HVAC					
OA	HVAC		\$169,200.00		
COR #: 2	P0662572			47	
2	\$2,223.38	Code Issue	8/6/2014	9/22/2014	47
3	\$5,368.20	Omission	9/8/2014	9/22/2014	14
771895 062 - 240913 Davis A/AB - Exterior Masonry Sill Restoration 2014					
JD	Exterior Masonry Sill Restoration		\$130,000.00		
COR #: 1	P0686262			48	
1	\$156,000.00	Owners Scope Change	8/5/2014	9/22/2014	48
771907 140 - 240910 Kamalia Education Classroom Upgrades - 1st Floor					
LC	Classroom Upgrades - 1st Floor		\$274,145.00		
COR #: 2	673192			49	
4	\$1,134.00	Owners Scope Change	8/4/2014	9/22/2014	49
5	\$811.30	Field Condition	8/5/2014	9/22/2014	48
6	\$866.65	Owners Scope Change	8/28/2014	9/22/2014	25
772827 211 - 121168 Sahota MBRB Disallowed State Costs (formerly American Beauty Iron Bldg Demolition)					
RS	Fiber Optic Backbone Network Extension to Support the MBRB		\$83,575.00		
COR #: 1	P0673886			28	
1	\$12,316.42	Owners Scope Change	8/28/2014	9/25/2014	28

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
----	-----------	-------------	-----------------------------------	------------------	-----

Total Change Orders: 12

Average Days: 50