

Execution of Change Orders from: 11/01/2014

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI	
771342	590 - 121168	Davis	School of Med Bio Medical Research Bld Detail Design			
RS	Multidisciplinary Biomedical Research Building Project (MBRB)		\$77,641,600.00			
COR #:	3	P0614101		35		
	3	\$1,096,108.00	Field Condition	9/29/2014	11/3/2014	35
771891	005 - 240912	Kamalia	Science Hall - Fire Alarm Upgrade			
EK	Fire Alarm Upgrade		\$173,000.00			
COR #:	1	P0680390		33		
	1	\$10,061.00	Owners Scope Change	10/1/2014	11/3/2014	33
	2	\$668.00	Omission	10/14/2014	11/3/2014	20
	3	\$840.00	Field Condition	10/15/2014	11/3/2014	19
771901	155 - 235729	Milstein	Manoogian Second Floor Renovation			
NM	Second Floor Renovation		\$381,494.00			
COR #:	1	P0686915		39		
	1	\$3,097.00	Owners Scope Change	9/25/2014	11/3/2014	39
771907	140 - 240910	Kamalia	Education Classroom Upgrades - 1st Floor			
LC	Classroom Upgrades - 1st Floor		\$274,145.00			
COR #:	3	673192		27		
	7	\$8,795.00	Owners Scope Change	10/14/2014	11/10/2014	27
771919	051 - 243090	Jacobs	Parking Structure 1 Deferred Maintenance & Improvements 2014			
RJ	Deferred Maintenance & Improvements 2014 - ReBid		\$3,134,539.00			
COR #:	2	P0677569		83		
	3	\$31,357.54	Hidden Condition	8/14/2014	11/5/2014	83
	4	\$38,000.00	Hidden Condition	10/3/2014	11/5/2014	33
	5	\$192,500.00	Owners Scope Change	10/7/2014	11/5/2014	29
771987	999 - 247415	Kamalia	Subway Demolition			
EK	Old Subway Building 39 West Warren Subway Demolition		\$37,000.00			

PM	Project #	Description	I. R. Approved Final Signature	C.O. Approved	KPI
COR #: 1	P0688598			28	
1	\$806.60	Hidden Condition	10/13/2014	11/10/2014	28
2	\$19,500.00	Hidden Condition	10/14/2014	11/10/2014	27
Total Change Orders:					6
Average Days:					40