

# DRAFT Facilities Operations PM Analysis from 2/1/16 through 2/29/16

Requested Finished Open WND									% Finished	
Engineering			386	264	114	8				68%
E - Auxiliary			28	28	-5	5				100%
FO-337229	Finished	034-RAF-001	2/1/2016	2/29/2016		False	0.50	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan		
Lubed motor & bearings. Checked belts and cleaned area.										
FO-337230	Finished	034-RAF-002	2/1/2016	2/29/2016		False	0.50	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan		
Lubed motor & bearings. Checked belts and cleaned area.										
FO-337231	Finished	034-RAF-003	2/1/2016	2/23/2016		False	0.50	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan		
Lubed bearings and checked belts.										
FO-337232	Finished	034-RAF-004	2/1/2016	2/23/2016		False	0.50	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan		
Lubed bearings and checked belts. Changed air filters.										
FO-337233	Finished	034-RAF-005	2/1/2016	2/23/2016		False	0.25	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan		
Unit has been taken out of service and removed for renovation.										
FO-337240	Finished	134-AHU-001	2/1/2016	3/5/2016		False	0.50	PM - Air Handling Unit		
Checked blades for cleanliness and proper rotation, lubricated motor and bearings, inspected coils for leaks and plugging, checked ductwork for holes/breaks and cleanliness, and checked all filters.										
FO-337241	Finished	134-AHU-002	2/1/2016	3/5/2016		False	0.50	PM - Air Handling Unit		
Checked blades for cleanliness and proper rotation, lubricated motor and bearings, inspected coils for leaks and plugging, checked ductwork for holes/breaks and cleanliness, and checked all filters.										
FO-337242	Finished	501-ACU-001	2/1/2016	2/29/2016		True		PM - Water/Air Cooled Condenser		
FO-337243	Finished	536-AHU-201	2/1/2016	2/29/2016		True		PM - Air Handling Unit, HV Type		
FO-337244	Finished	992-ES-001*	2/1/2016	2/5/2016		False		PM - Emergency Shower/Eyewash Station		
FO-337245	Finished	536-HP-001	2/1/2016	2/29/2016		True		PM - Air Handling Unit, HV Type		
FO-337255	Finished	134-FP-001	2/1/2016	3/5/2016		False	0.25	PM - Monthly Fire Alarm/Fire Protection System Test		
Disable fire panel, opened sprinkler drain line until main fire pump came on (jockey pump still awaiting repair), stopped main pump, closed sprinkler drain, and returned fire panel to normal operation.										
FO-337256	Finished	127-FP-001	2/1/2016	3/31/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test		
FO-337257	Finished	115-FP-001	2/1/2016	3/31/2016		True		PM - Monthly Fire Alarm/Fire Protection System Test		
FO-337258	Finished	104-FP-001	2/1/2016	3/2/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test		
FO-337259	Finished	507-FP-001	2/1/2016	3/31/2016		True		PM - Monthly Fire Alarm/Fire Protection System Test		
FO-337848	Finished	501-GEN-001	2/9/2016	2/10/2016		False		Generator Maintenance, Monthly		
FO-337849	Finished	992-ES-001*	2/8/2016	2/12/2016		False		PM - Emergency Shower/Eyewash Station		
FO-337858	Finished	034-GEN-001	2/4/2016	2/4/2016		False	1.00	Generator Maintenance, Monthly		
Electricians completed test.										
FO-338395	Finished	507-GEN-001	2/10/2016	2/11/2016		False		Generator Maintenance, Monthly		
FO-338399	Finished	992-ES-001*	2/15/2016	2/19/2016		False		PM - Emergency Shower/Eyewash Station		
FO-338643	Finished	104-GEN-001	2/23/2016	2/26/2016		False		Generator Maintenance, Monthly		
FO-338645	Finished	127-GEN-001	2/23/2016	2/26/2016		False		Generator Maintenance, Monthly		
FO-338647	Finished	127-GEN-002	2/23/2016	2/24/2016		False		Generator Maintenance, Monthly		
FO-338649	Finished	127-GEN-003	2/23/2016	2/24/2016		False		Generator Maintenance, Monthly		
FO-338651	Finished	127-GEN-004	2/23/2016	2/24/2016		False		Generator Maintenance, Monthly		
FO-338657	Finished	536-GEN-001	2/17/2016	2/17/2016		False		Generator Maintenance, Monthly		
FO-339134	Finished	992-ES-001*	2/22/2016	2/26/2016		False		PM - Emergency Shower/Eyewash Station		

**E - MedPharm****39****3****36****0****8%**

FO-337099	Created By PM Schedule	612-EXF-001	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337100	Created By PM Schedule	612-EXF-002	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337101	Created By PM Schedule	612-EXF-003	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337102	Created By PM Schedule	612-EXF-004	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337103	Created By PM Schedule	612-EXF-005	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337104	Created By PM Schedule	612-EXF-006	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337105	Created By PM Schedule	612-EXF-007	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337106	Created By PM Schedule	612-EXF-008	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337107	Created By PM Schedule	612-EXF-009	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337108	Created By PM Schedule	612-EXF-010	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337109	Created By PM Schedule	612-EXF-011	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337110	Created By PM Schedule	612-EXF-012	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337111	Created By PM Schedule	612-EXF-016	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337112	Created By PM Schedule	612-EXF-017	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337113	Created By PM Schedule	612-EXF-019	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337114	Created By PM Schedule	612-EXF-020	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337115	Created By PM Schedule	612-EXF-021	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337116	Created By PM Schedule	612-EXF-022	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337117	Created By PM Schedule	612-EXF-023	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337118	Created By PM Schedule	612-EXF-024	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337119	Created By PM Schedule	612-EXF-025	2/1/2016		False		PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-337120	Created By PM Schedule	629-ES-001**	2/1/2016		False		PM - Emergency Shower/Eyewash Station
FO-337121	Created By PM Schedule	629-ES-002**	2/1/2016		False		PM - Emergency Shower/Eyewash Station
FO-337122	Created By PM Schedule	629-ES-003**	2/1/2016		False		PM - Emergency Shower/Eyewash Station
FO-337123	Created By PM Schedule	620-DHW-001	2/1/2016		False		PM - Domestic Water Heater, Electric
FO-337124	Created By PM Schedule	620-DHW-002	2/1/2016		False		PM - Domestic Water Heater, Electric
FO-337125	Created By PM Schedule	608-GEN-001	2/2/2016		False		Generator Maintenance, Monthly
FO-337126	Created By PM Schedule	603-GEN-001	2/2/2016		False		Generator Maintenance, Monthly
FO-337830	Created By PM Schedule	612-GEN-001	2/9/2016		False		Generator Maintenance, Monthly
FO-337831	Created By PM Schedule	612-GEN-002	2/9/2016		False		Generator Maintenance, Monthly
FO-338375	Created By PM Schedule	612-CFP-001	2/14/2016		False		PM - Chemical Feed/Metering Pump/Controller
FO-338376	Created By PM Schedule	612-CFP-002	2/14/2016		False		PM - Chemical Feed/Metering Pump/Controller
FO-338377	Created By PM Schedule	612-CFP-003	2/14/2016		False		PM - Chemical Feed/Metering Pump/Controller
FO-338378	Created By PM Schedule	612-CFP-004	2/14/2016		False		PM - Chemical Feed/Metering Pump/Controller
FO-338379	Created By PM Schedule	612-CFP-005	2/14/2016		False		PM - Chemical Feed/Metering Pump/Controller
FO-338380	Finished	609-GEN-001	2/16/2016	2/17/2016	False		Generator Maintenance, Monthly
checked fluids							
FO-338641	Finished	611-GEN-001	2/23/2016	2/23/2016	False	0.50	Generator Maintenance, Monthly
Electricians did monthly generator load test							
FO-338673	Created By PM Schedule	629-GEN-001	2/23/2016		False		Generator Maintenance, Monthly
FO-339584	Finished	603-ROS-001	2/28/2016	3/10/2016	False	2.00	PM - Reverse Osmosis Water Softener System
assisted evoqua water							

**E - North****19****19****0****0****100%**

Monday, May 02, 2016

Page 2 of 17

**Requested Finished Open WND**

**% Finished**

FO-336294	Finished	025-AHU-005	2/1/2016	2/3/2016	False	2.00	Replace PRE-filters
FO-336295	Finished	025-AHU-004	2/1/2016	2/5/2016	False	3.00	Replace PRE-filters
FO-336296	Finished	025-AHU-003	2/1/2016	2/4/2016	False	2.50	Replace PRE-filters
FO-336297	Finished	025-AHU-001	2/1/2016	2/3/2016	False	0.00	Replace PRE-filters
FO-336301	Finished	025-AHU-002	2/1/2016	2/4/2016	False	2.50	Replace PRE-filters
FO-337127	Finished	027-SP-001	2/1/2016	2/16/2016	False	0.75	PM - Sump Pump
FO-337128	Finished	027-SP-002	2/1/2016	2/16/2016	False	0.75	PM - Sump Pump
FO-337129	Finished	027-SP-003	2/1/2016	2/16/2016	False	0.75	PM - Sump Pump
FO-337130	Finished	036-SP-001	2/1/2016	2/18/2016	False	0.75	PM - Sump Pump
FO-337131	Finished	036-SP-002	2/1/2016	2/18/2016	False	0.75	PM - Sump Pump
FO-337132	Finished	048-SSF-001	2/1/2016	2/5/2016	False	0.75	PM - Harmsco Side Stream Filter
FO-337133	Finished	048-SSF-002	2/1/2016	2/9/2016	False	0.85	PM - Harmsco Side Stream Filter
FO-337134	Finished	046-SSF-001	2/1/2016	2/4/2016	False	0.75	PM - Harmsco Side Stream Filter
FO-337135	Finished	046-SSF-003	2/1/2016	2/4/2016	False	0.35	PM - Harmsco Side Stream Filter
FO-337136	Finished	027-SP-004	2/1/2016	2/16/2016	False	0.75	PM - Sump Pump
FO-337137	Finished	040-PNEM-001	2/1/2016	2/24/2016	False	0.50	PM - Unspecified
Unable to locate this equipment.							
FO-337138	Finished	046-SSF-002	2/1/2016	2/3/2016	False	0.45	PM - Harmsco Side Stream Filter
FO-337832	Finished	048-GEN-001	2/9/2016	2/9/2016	False	1.00	Generator Maintenance, Monthly
FO-338653	Finished	130-GEN-001	2/24/2016	2/18/2016	False	2.00	Generator Maintenance, Monthly
<b>E - Northeast</b>			<b>28</b>	<b>28</b>	<b>0</b>	<b>0</b>	<b>100%</b>
FO-336277	Finished	527-AHU-004	2/1/2016	2/22/2016	False	1.50	Replace PRE-filters
cleaned external lint filter, replaced filters checked bely motor and fan checked operation							
FO-336278	Finished	527-AHU-003	2/1/2016	2/22/2016	False	1.50	Replace PRE-filters
cleaned external lint screen inspected filters, fan, motor and drive belt, did not replace filters. W. O. has been in system for some time, it does not run							
FO-336279	Finished	527-AHU-002	2/1/2016	2/22/2016	False		Replace PRE-filters
cleared external lint screen changed filters inspected fan, fan motor and belt							
FO-336280	Finished	527-AHU-001	2/1/2016	2/22/2016	False	1.50	Replace PRE-filters
changed filters, checked fan, motor, and belt. brushed off external lint screen. Unit runs but does not heat, wrote a work order to controls group							
FO-337139	Finished	193-DAT-001	2/1/2016	2/24/2016	False		PM - Deaerator Tank
FO-337140	Finished	193-WSS-001	2/1/2016	2/24/2016	False		PM - Water Softener
FO-337141	Finished	195-ACU-001	2/1/2016	3/2/2016	False		PM - Fan Coil/HV/AC Unit
FO-337142	Finished	195-ACU-002	2/1/2016	3/2/2016	False		PM - Fan Coil/HV/AC Unit
FO-337143	Finished	195-ACU-003	2/1/2016	3/2/2016	False		PM - Fan Coil/HV/AC Unit
FO-337144	Finished	067-DHW-001	2/1/2016	2/18/2016	False	1.00	PM - Domestic Water Heater, Steam
FO-337145	Finished	065-VPS-001	2/1/2016	2/1/2016	False	1.00	PM - Vacuum Pump
FO-337146	Finished	141-DHW-001	2/1/2016	2/16/2016	False	1.00	PM - Domestic Water Heater, Electric
FO-337833	Finished	193-GEN-001	2/5/2016	2/5/2016	False		Generator Maintenance, Monthly
FO-337834	Finished	193-GEN-002	2/5/2016	2/5/2016	False		Generator Maintenance, Monthly
FO-337835	Finished	193-GEN-003	2/5/2016	2/5/2016	False		Generator Maintenance, Monthly
FO-337836	Finished	193-GEN-004	2/5/2016	2/5/2016	False		Generator Maintenance, Monthly
FO-337837	Finished	209-GEN-001	2/4/2016	2/4/2016	False	1.00	Generator Maintenance, Monthly

**Requested Finished Open WND**

**% Finished**

FO-337838	Finished	209-GEN-003	2/4/2016	2/4/2016	False	0.25	Generator Maintenance, Monthly
FO-337839	Finished	209-GEN-004	2/4/2016	2/4/2016	False	1.00	Generator Maintenance, Monthly
FO-337840	Finished	211-GEN-001	2/5/2016	2/11/2016	False	1.00	Generator Maintenance, Monthly
FO-337841	Finished	211-GEN-002	2/5/2016	2/4/2016	False	1.00	Generator Maintenance, Monthly
FO-337887	Finished	209-GEN-002	2/4/2016	2/4/2016	False	1.00	Generator Maintenance, Thursday 2/4/2016 @ 7:30 AM.
FO-338381	Finished	203-GEN-001	2/16/2016	2/10/2016	False	1.00	Generator Maintenance, Monthly
FO-338638	Finished	066-GEN-001	2/24/2016	2/5/2016	False	1.00	Generator Maintenance, Monthly
FO-338659	Finished	527-GEN-001	2/18/2016	2/18/2016	False	1.50	Generator Maintenance, Monthly

checked fluid levels damper operation belts and unit operation

FO-338665	Finished	060-GEN-001A	2/25/2016	2/25/2016	False		Generator Maintenance, Monthly
FO-338667	Finished	060-GEN-001B	2/25/2016	2/25/2016	False		Generator Maintenance, Monthly
FO-339133	Finished	193-DHW-001	2/21/2016	3/7/2016	False	1.00	PM - Domestic Water Heater, Gas

**E - Preventative Maintenance**

**157**

**138**

**16**

**3**

**88%**

FO-328921	Finished	090-AHU-548	2/1/2016	2/9/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328922	Finished	090-AHU-547	2/1/2016	2/9/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328923	Finished	090-AHU-546	2/1/2016	2/10/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328924	Finished	090-AHU-545	2/1/2016	2/10/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328925	Finished	090-AHU-544	2/1/2016	2/11/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328926	Finished	090-AHU-543	2/1/2016	2/11/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328927	Finished	090-AHU-542	2/1/2016	2/12/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-328928	Finished	090-AHU-541	2/1/2016	2/12/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-335938	Completed	603-AHU-010	2/1/2016		True		HEPA Filter Replacement at Applebaum Pharmacy Building
FO-335939	Completed	603-EXF-005	2/1/2016		True		HEPA Filter Replacement at Applebaum Pharmacy Building
FO-335940	Completed	603-AHU-009	2/1/2016		True		HEPA Filter Replacement at Applebaum Pharmacy Building
FO-335941	Finished	046-FAP-001	2/1/2016	2/27/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335942	Finished	048-FAP-001	2/1/2016	2/16/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335943	Finished	049-FAP-001	2/1/2016	2/27/2016	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335944	Finished	156-FAP-001	2/1/2016	2/12/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335945	Finished	499-FAP-001	2/1/2016	2/13/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335946	Finished	620-FAP-001	2/1/2016	2/27/2016	False	0.30	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335947	Finished	036-FP-001	2/1/2016	2/3/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335948	Finished	025-FP-001	2/1/2016	2/17/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335949	Finished	007-FP-001	2/1/2016	3/1/2016	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335950	Finished	001-FP-001	2/1/2016	2/10/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335951	Finished	005-FAP-001	2/1/2016	3/1/2016	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335952	Finished	040-FAP-001	2/1/2016	2/3/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335953	Finished	038-FAP-001	2/1/2016	2/3/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335954	Finished	028-FAP-001	2/1/2016	2/2/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335955	Finished	026-FAP-001	2/1/2016	2/2/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335956	Finished	022-FAP-001	2/1/2016	2/2/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335957	Finished	017-FAP-001	2/1/2016	2/11/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335958	Finished	016-FAP-001	2/1/2016	2/2/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335959	Finished	003-FAP-001	2/1/2016	2/24/2016	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335960	Finished	006-FP-001	2/1/2016	2/24/2016	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test

**Requested Finished Open WND**

**% Finished**

FO-335961	Finished	050-FAP-001	2/1/2016	2/16/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335962	Finished	043-FAP-001	2/1/2016	2/2/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335963	Finished	042-FAP-001	2/1/2016	2/2/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335964	Finished	062-FP-001	2/1/2016	2/16/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335965	Finished	065-FP-001	2/1/2016	2/10/2016	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335966	Created By PM Schedule	068-FAP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335967	Finished	067-FP-001	2/1/2016	2/17/2016	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335968	Finished	089-FP-001	2/1/2016	2/24/2016	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335969	Finished	082-FP-001	2/1/2016	2/9/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335970	Finished	080-FAP-001	2/1/2016	2/13/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335971	Finished	090-FP-001	2/1/2016	3/1/2016	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335972	Finished	155-FP-001	2/1/2016	2/3/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335973	Finished	150-FAP-001	2/1/2016	2/12/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335974	Finished	167-FAP-001	2/1/2016	3/1/2016	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335975	Finished	166-FP-001	2/1/2016	3/1/2016	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335976	Finished	140-FAP-001	2/1/2016	2/23/2016	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335977	Finished	130-FP-001	2/1/2016	2/23/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335978	Finished	193-FAP-001	2/1/2016	2/23/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335979	Finished	189-FP-001	2/1/2016	2/6/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335980	Finished	510-FAP-001	2/1/2016	2/11/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335981	Finished	509-FAP-001	2/1/2016	2/11/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335982	Finished	504-FAP-001	2/1/2016	2/9/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-335983	Created By PM Schedule	629-FP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335984	Created By PM Schedule	612-FP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335985	Created By PM Schedule	611-FP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335986	Created By PM Schedule	609-FP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335987	Created By PM Schedule	603-FP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335988	Created By PM Schedule	608-FP-001	2/1/2016		False		PM - Monthly Fire Alarm/Fire Protection System Test
FO-335989	Finished	603-AHU-010	2/1/2016	2/17/2016	False	14.00	PM - Air Handling Unit (ANNUAL)
FO-335990	Finished	603-AHU-009	2/1/2016	2/12/2016	False	4.00	PM - Air Handling Unit (ANNUAL)
FO-335991	Finished	603-AHU-008	2/1/2016	2/10/2016	False	6.00	PM - Air Handling Unit (ANNUAL)
FO-335992	Finished	603-AHU-007	2/1/2016	2/5/2016	False	2.50	PM - Air Handling Unit (ANNUAL)
FO-335993	Finished	603-AHU-006	2/1/2016	2/9/2016	False	3.50	PM - Air Handling Unit (ANNUAL)
FO-335994	Finished	603-AHU-005	2/1/2016	2/13/2016	False	6.50	PM - Air Handling Unit (ANNUAL)
FO-335995	Finished	603-AHU-004	2/1/2016	2/16/2016	False	8.00	PM - Air Handling Unit (ANNUAL)
FO-335996	Finished	603-AHU-003	2/1/2016	2/4/2016	False	6.00	PM - Air Handling Unit (ANNUAL)
FO-335997	Finished	603-AHU-002	2/1/2016	2/9/2016	False	12.00	PM - Air Handling Unit (ANNUAL)
FO-335998	Finished	603-AHU-001	2/1/2016	2/4/2016	False	10.00	PM - Air Handling Unit (ANNUAL)
FO-335999	Finished	629-EXF-011A	2/1/2016	2/23/2016	False	5.00	Replace PRE-filters
FO-336000	Finished	629-AHU-003	2/1/2016	2/23/2016	False	8.00	PM - Air Handling Unit (ANNUAL)
FO-336001	Finished	629-AHU-002	2/1/2016	2/20/2016	False	3.00	PM - Air Handling Unit (ANNUAL)
FO-336002	Finished	629-AHU-001	2/1/2016	2/20/2016	False	3.00	PM - Air Handling Unit (ANNUAL)
FO-336003	Finished	074-FAP-001	2/1/2016	2/17/2016	False	0.35	PM - Monthly Fire Alarm/Fire Protection System Test
FO-336004	Created By PM Schedule	629-EXF-011B	2/1/2016		False		Replace PRE-filters

## Requested Finished Open WND

% Finished

FO-336005	Finished	016-FCU-001	2/1/2016	2/5/2016	False	0.50	PM - Fan Coil/HV/AC Unit
FO-336006	Finished	016-FCU-002	2/1/2016	2/5/2016	False	0.50	PM - Fan Coil/HV/AC Unit
FO-336007	Finished	016-FCU-003	2/1/2016	2/10/2016	False	0.50	PM - Fan Coil/HV/AC Unit
FO-336008	Finished	016-FCU-004	2/1/2016	2/10/2016	False	0.50	PM - Fan Coil/HV/AC Unit
FO-336009	Finished	016-FCU-005	2/1/2016	2/5/2016	False	0.50	PM - Fan Coil/HV/AC Unit
FO-336010	Finished	016-FCU-006	2/1/2016	2/5/2016	False	0.50	PM - Fan Coil/HV/AC Unit
FO-336011	Finished	016-HVU-001	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336012	Finished	016-HVU-002	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336013	Finished	016-HVU-003	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336014	Finished	016-HVU-004	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336015	Finished	016-HVU-005	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336016	Cancelled	090-AHU-548	2/1/2016		False		Replace PRE-filters
FO-336017	Cancelled	090-AHU-547	2/1/2016		False		Replace PRE-filters
FO-336018	Cancelled	090-AHU-546	2/1/2016		False		Replace PRE-filters
FO-336019	Cancelled	090-AHU-545	2/1/2016		False		Replace PRE-filters
FO-336020	Cancelled	090-AHU-544	2/1/2016		False		Replace PRE-filters
FO-336021	Cancelled	090-AHU-543	2/1/2016		False		Replace PRE-filters
FO-336022	Cancelled	090-AHU-542	2/1/2016		False		Replace PRE-filters
FO-336023	Cancelled	090-AHU-541	2/1/2016		False		Replace PRE-filters
FO-336024	Finished	090-AHU-003	2/1/2016	2/16/2016	False	2.00	Replace PRE-filters
FO-336025	Finished	090-AHU-002	2/1/2016	2/16/2016	False	2.00	Replace PRE-filters
FO-336026	Finished	090-AHU-001	2/1/2016	2/17/2016	False	2.00	Replace PRE-filters
FO-336027	Finished	090-HVU-004	2/1/2016	2/17/2016	False	2.00	Replace PRE-filters
FO-336028	Finished	090-HVU-003	2/1/2016	2/18/2016	False	2.00	Replace PRE-filters
FO-336029	Finished	090-HVU-002	2/1/2016	2/18/2016	False	2.00	Replace PRE-filters
FO-336030	Finished	090-HVU-001	2/1/2016	2/19/2016	False	2.00	Replace PRE-filters
FO-336031	Finished	611-AHU-007**	2/1/2016	2/20/2016	False	1.00	PM - Air Handling Unit (ANNUAL)
FO-336032	Finished	611-AHU-006	2/1/2016	2/19/2016	False	3.00	PM - Air Handling Unit (ANNUAL)
FO-336033	Finished	611-AHU-005	2/1/2016	2/19/2016	False	2.00	PM - Air Handling Unit (ANNUAL)
FO-336034	Finished	611-AHU-004	2/1/2016	2/20/2016	False	4.00	PM - Air Handling Unit (ANNUAL)
FO-336035	Finished	611-AHU-003	2/1/2016	2/18/2016	False	4.00	PM - Air Handling Unit (ANNUAL)
FO-336036	Finished	611-AHU-002	2/1/2016	2/13/2016	False	4.75	PM - Air Handling Unit (ANNUAL)
FO-336037	Finished	611-AHU-001	2/1/2016	2/17/2016	False	8.00	PM - Air Handling Unit (ANNUAL)
FO-336038	Finished	049-AHU-005	2/1/2016	2/6/2016	False	1.50	Replace PRE-filters
FO-336039	Finished	049-AHU-004	2/1/2016	2/3/2016	False	1.50	Replace PRE-filters
FO-336040	Finished	049-AHU-003	2/1/2016	2/6/2016	False	2.00	Replace PRE-filters
FO-336041	Finished	049-AHU-002	2/1/2016	2/6/2016	False	4.00	Replace PRE-filters
FO-336042	Finished	049-AHU-001	2/1/2016	2/3/2016	False	4.00	Replace PRE-filters
FO-336043	Finished	062-AHU-004	2/1/2016	2/10/2016	False	2.50	PM - Air Handling Unit (ANNUAL)
FO-336044	Finished	062-AHU-003	2/1/2016	2/13/2016	False	3.50	PM - Air Handling Unit (ANNUAL)
FO-336045	Finished	062-AHU-002	2/1/2016	2/9/2016	False	3.50	PM - Air Handling Unit (ANNUAL)
FO-336046	Finished	062-AHU-001	2/1/2016	2/9/2016	False	3.50	PM - Air Handling Unit (ANNUAL)
FO-336047	Finished	046-SAF-003	2/1/2016	2/10/2016	False	1.50	Replace PRE-filters
FO-336048	Finished	046-AHU-002	2/1/2016	1/29/2016	False	4.00	PM - Air Handling Unit (ANNUAL)

## Requested Finished Open WND

% Finished

FO-336049	Finished	046-AHU-001	2/1/2016	2/16/2016	False	6.00	PM - Air Handling Unit (ANNUAL)
FO-336050	Finished	096-FP-001	2/1/2016	2/10/2016	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-336051	Finished	085-ACU-001	2/1/2016	2/24/2016	False	0.00	Replace PRE-filters
FO-336052	Finished	026-AHU-006	2/1/2016	2/11/2016	False	0.45	Replace PRE-filters
FO-336053	Finished	026-AHU-005	2/1/2016	2/11/2016	False	1.50	Replace PRE-filters
FO-336054	Finished	026-AHU-004	2/1/2016	2/10/2016	False	1.00	Replace PRE-filters
FO-336055	Finished	026-AHU-003	2/1/2016	2/10/2016	False	2.50	Replace PRE-filters
FO-336056	Finished	026-AHU-002	2/1/2016	2/11/2016	False	2.00	Replace PRE-filters
FO-336057	Finished	026-AHU-001	2/1/2016	2/11/2016	False	3.00	Replace PRE-filters
FO-336058	Finished	027-SAF-002	2/1/2016	2/16/2016	False	4.50	Replace PRE-filters
FO-336059	Finished	027-SAF-001	2/1/2016	2/17/2016	False	3.50	Replace PRE-filters
FO-336060	Finished	028-SAF-006	2/1/2016	2/16/2016	False	0.50	Replace PRE-filters
FO-336061	Finished	028-SAF-005	2/1/2016	2/16/2016	False	0.50	Replace PRE-filters
FO-336062	Finished	028-SAF-004	2/1/2016	2/13/2016	False	0.50	Replace PRE-filters
FO-336063	Finished	028-SAF-003	2/1/2016	2/13/2016	False	0.50	Replace PRE-filters
FO-336064	Finished	028-SAF-002	2/1/2016	2/13/2016	False	1.00	Replace PRE-filters
FO-336065	Finished	028-SAF-001	2/1/2016	2/13/2016	False	1.00	Replace PRE-filters
FO-336066	Finished	016-AHU-005	2/1/2016	2/9/2016	False	2.50	Replace PRE-filters
FO-336067	Finished	016-AHU-004	2/1/2016	2/9/2016	False	3.50	Replace PRE-filters
FO-336068	Finished	016-AHU-002	2/1/2016	2/6/2016	False	3.00	Replace PRE-filters
FO-336069	Finished	016-AHU-001	2/1/2016	2/5/2016	False	3.00	Replace PRE-filters
FO-336070	Finished	023-AHU-003	2/1/2016	2/12/2016	False	1.50	Replace PRE-filters
FO-336071	Finished	023-AHU-002	2/1/2016	2/16/2016	False	1.50	Replace PRE-filters
FO-336072	Finished	023-AHU-001	2/1/2016	2/13/2016	False	0.00	Replace PRE-filters
FO-336073	Finished	022-HVU-001	2/1/2016	2/17/2016	False	2.50	Replace PRE-filters
FO-336074	Finished	022-HVU-002	2/1/2016	2/18/2016	False	2.50	Replace PRE-filters
FO-336075	Finished	036-SAF-001	2/1/2016	2/20/2016	False	3.50	Replace PRE-filters
FO-336076	Finished	036-RTU-001	2/1/2016	2/23/2016	False	3.50	Replace PRE-filters
FO-336077	Finished	036-AHU-003	2/1/2016	2/19/2016	False	2.00	Replace PRE-filters
FO-336078	Finished	036-AHU-002	2/1/2016	2/19/2016	False	3.50	Replace PRE-filters
FO-336079	Finished	082-AHU-002	2/1/2016	2/26/2016	False	4.00	Replace PRE-filters
FO-336080	Finished	082-AHU-001	2/1/2016	2/25/2016	False	3.50	Replace PRE-filters
FO-336081	Finished	016-HVU-006	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336082	Finished	016-HVU-007	2/1/2016	2/12/2016	False	0.45	PM - Fan Coil/HV/AC Unit
FO-336083	Finished	016-HVU-008	2/1/2016	2/12/2016	False	0.75	PM - Fan Coil/HV/AC Unit
FO-336084	Finished	022-AHU-001	2/1/2016	2/18/2016	False	3.50	Replace PRE-filters
FO-336085	Finished	169-FAP-001	2/1/2016	3/1/2016	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-336086	Finished	046-AHU-003	2/1/2016	2/6/2016	False	0.50	Replace PRE-filters
<b>E - South</b>			<b>33</b>	<b>33</b>	<b>0</b>	<b>0</b>	<b>100%</b>
FO-337147	Finished	089-WSS-001	2/1/2016	2/4/2016	False	1.00	PM - Water Softener
FO-337148	Finished	089-DAT-001	2/1/2016	2/4/2016	False	1.00	PM - Deaerator Tank
FO-337153	Finished	090-DHW-002	2/1/2016	2/2/2016	False	1.00	PM - Domestic Water Heater, Electric
FO-337155	Finished	089-VP-001**	2/1/2016	2/1/2016	False	1.00	PM - Vacuum Pump
FO-337156	Finished	089-VP-002**	2/1/2016	2/1/2016	False	1.00	PM - Vacuum Pump

**Requested Finished Open WND**

**% Finished**

FO-337213	Finished	006-AIR-001	2/1/2016	2/15/2016	False	1.50	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337214	Finished	005-AIR-001	2/1/2016	2/15/2016	False	2.25	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337236	Finished	006-AIR-002	2/1/2016	2/15/2016	False	4.50	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337237	Finished	007-AIR-008	2/1/2016	2/11/2016	False	4.00	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337238	Finished	007-AIR-009	2/1/2016	2/10/2016	False	3.00	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337246	Finished	090-DHW-003	2/1/2016	2/2/2016	False	1.00	PM - Domestic Water Heater, Electric
FO-337247	Finished	007-AIR-005	2/1/2016	12/12/2015	False	1.00	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337248	Finished	090-ECP-541B	2/1/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337249	Finished	090-ECP-542	2/1/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337250	Finished	090-ECP-543	2/1/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337251	Finished	090-ECP-544	2/1/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337252	Finished	090-ECP-545	2/1/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337253	Finished	090-ECP-546	2/1/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337254	Finished	090-ERP-542	2/1/2016	2/9/2016	False	0.50	PM - Water Booster Pump
FO-337260	Finished	007-MAU-001	2/1/2016	12/12/2015	False	1.00	Replace PRE-filters
FO-337842	Finished	090-ACU-CR2	2/8/2016	2/3/2016	False	1.00	Monthly AHU Inspection Clean Room Unit 2
FO-337843	Finished	090-ACU-CR1	2/8/2016	2/3/2016	False	0.10	PM - Monthly AHU Inspection Clean Room Unit 1
FO-337850	Finished	090-ECP-541A	2/4/2016	2/18/2016	False	0.10	PM - Water Booster Pump
FO-337862	Finished	005-GEN-001	2/3/2016	2/3/2016	False	0.50	Generator Maintenance, Monthly
Did the normal Generator service... Checked the engine oil, battery levels, anti-freeze, the damper operation, and the fuel level.							
FO-338382	Finished	089-BSG-HW1	2/16/2016	2/23/2016	False	1.00	PM - Domestic Water Heater, Gas
FO-338384	Finished	007-GEN-001	2/11/2016	2/11/2016	False	0.50	Generator Maintenance, Monthly
FO-338386	Finished	007-GEN-002	2/11/2016	2/11/2016	False	0.50	Generator Maintenance, Monthly
FO-338388	Finished	090-GEN-001	2/16/2016	2/16/2016	False	1.00	Generator Maintenance, Monthly
FO-338398	Finished	090-GEN-002	2/11/2016	2/11/2016	False	1.00	Generator Maintenance, Monthly
FO-338419	Finished	090-GEN-003	2/11/2016	2/11/2016	False	1.00	Generator Maintenance, Monthly
FO-338636	Finished	089-GEN-001	2/17/2016	2/17/2016	False	1.00	Generator Maintenance, Monthly
FO-338661	Finished	006-GEN-001	2/18/2016	2/18/2016	False	1.20	Generator Maintenance, Monthly
FO-338671	Finished	089-GEN-002	2/17/2016	2/17/2016	False	1.00	Generator Maintenance, Monthly

**E - Southeast**

**73**

**6**

**67**

**0**

**8%**

FO-337149	Created By PM Schedule	082-AIR-001	2/1/2016		False		PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337150	Finished	001-SP-018A	2/1/2016	4/22/2016	False	0.50	PM - Sump Pump
CHECK OPERATION, CHK FLOATS, LUBE & CLEAN AREA.							
FO-337151	Finished	001-SP-019A	2/1/2016	4/22/2016	False	0.50	PM - Sump Pump
CHECK OPERATION, CHK FLOATS, LUBE & CLEAN AREA.							
FO-337152	Finished	001-SP-020A	2/1/2016	4/22/2016	False	0.50	PM - Sump Pump
CHECK OPERATION, CHK FLOATS, LUBE & CLEAN AREA.							
FO-337157	Created By PM Schedule	001-FCU-2106-1	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337158	Created By PM Schedule	001-FCU-2106-2	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337159	Created By PM Schedule	001-FCU-2106-3	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337160	Created By PM Schedule	001-FCU-2106-4	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337161	Created By PM Schedule	001-FCU-2106-5	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337162	Created By PM Schedule	001-FCU-2106-6	2/1/2016		False		PM - Fan Coil/HV/AC Unit



[illegible]

**Requested Finished Open WND**

**% Finished**

FO-337207	Created By PM Schedule	001-FCU-2383-1	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337208	Created By PM Schedule	001-FCU-2383-2	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337209	Created By PM Schedule	001-FCU-2388	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337210	Created By PM Schedule	001-FCU-2390	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337215	Created By PM Schedule	071-AIR-001	2/1/2016		False		PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337216	Created By PM Schedule	071-AIR-002	2/1/2016		False		PM - Air Compressor, Reciprocating 5-40 H.P.
FO-337217	Created By PM Schedule	071-HWP-206	2/1/2016		False		PM - Heat Pumps (5057 Woodward)
FO-337218	Created By PM Schedule	071-HWP-207	2/1/2016		False		PM - Heat Pumps (5057 Woodward)
FO-337219	Created By PM Schedule	071-HWP-208	2/1/2016		False		PM - Heat Pumps (5057 Woodward)
FO-337220	Created By PM Schedule	071-HWP-209	2/1/2016		False		PM - Heat Pumps (5057 Woodward)
FO-337221	Created By PM Schedule	001-AHU-001ML	2/1/2016		False		PM - Air Intake Dampers (Old Main)
FO-337222	Created By PM Schedule	001-AHU-002ML	2/1/2016		False		PM - Air Intake Dampers (Old Main)
FO-337223	Created By PM Schedule	001-AHU-003ML	2/1/2016		False		PM - Air Intake Dampers (Old Main)
FO-337224	Created By PM Schedule	001-FCU-4349	2/1/2016		False		PM - Fan Coil/HV/AC Unit
FO-337225	Finished	001-SP-018B	2/1/2016	4/22/2016	False	0.50	PM - Sump Pump
CHECK OPERATION, CHK FLOATS, LUBE & CLEAN AREA.							
FO-337226	Finished	001-SP-019B	2/1/2016	4/22/2016	False	0.50	PM - Sump Pump
CHECK OPERATION, CHK FLOATS, LUBE & CLEAN AREA.							
FO-337227	Finished	001-SP-020B	2/1/2016	4/22/2016	False	0.50	PM - Sump Pump
CHECK OPERATION, CHK FLOATS, LUBE & CLEAN AREA.							
FO-338391	Created By PM Schedule	637-GEN-001	2/16/2016		False		Generator Maintenance, Monthly
FO-338393	Created By PM Schedule	637-GEN-002	2/16/2016		False		Generator Maintenance, Monthly
<b>E - West</b>			<b>9</b>	<b>9</b>	<b>0</b>	<b>0</b>	<b>100%</b>
FO-337154	Finished	155-DHW-001	2/1/2016	3/2/2016	False		PM - Domestic Water Heater, Steam
FO-337211	Finished	003-DHW-001	2/1/2016	2/26/2016	False	1.00	PM - Domestic Water Heater, Electric
Completed							
FO-337212	Finished	003-WSS-001	2/1/2016	2/26/2016	False	0.50	PM - Water Softener
done							
FO-337228	Finished	003-DHW-002	2/1/2016	2/24/2016	False		PM - Domestic Water Heater, Electric
done							
FO-337234	Finished	166-DHW-001	2/1/2016	3/2/2016	False		PM - Domestic Water Heater, Electric
FO-337235	Finished	166-DHW-002	2/1/2016	3/2/2016	False		PM - Domestic Water Heater, Electric
FO-337853	Finished	001 SPARE from	2/9/2016	2/10/2016	False		Generator Maintenance, Monthly
FO-337860	Finished	003-GEN-001	2/3/2016	2/3/2016	False		Generator Maintenance, Monthly
FO-338663	Finished	169-GEN-001	2/25/2016	2/29/2016	False		Generator Maintenance, Monthly

<b>Trades</b>			<b>138</b>	<b>134</b>	<b>4</b>	<b>0</b>	<b>97%</b>
<b>T - Electrician</b>			<b>119</b>	<b>119</b>	<b>0</b>	<b>0</b>	<b>100%</b>
FO-337239	Finished	608-GEN-001	2/2/2016	2/2/2016	False	4.00	Generator Test Tuesday 2/2/2016 @ 7:15 AM.
FO-337261	Finished	603-GEN-001	2/2/2016	1/29/2016	False		Generator Test
FO-337262	Finished	051-SP-001	2/1/2016	2/1/2016	False	0.25	PM - Sump Pump
FO-337263	Finished	051-SP-002	2/1/2016	2/1/2016	False	0.25	PM - Sump Pump
FO-337264	Finished	051-SP-003	2/1/2016	2/1/2016	False	0.25	PM - Sump Pump
FO-337265	Finished	051-SP-004	2/1/2016	2/1/2016	False	0.25	PM - Sump Pump

**Requested Finished Open WND**

**% Finished**

FO-337266	Finished	051-SP-005	2/1/2016	2/1/2016	False	0.25	PM - Sump Pump
FO-337267	Finished	051-SP-006	2/1/2016	2/12/2016	False	0.25	PM - Sump Pump
Lab air comp took motor to electric motor 2/1/16 Building comp replaced bad fuses, put into service. Installed new motor ck rotation eng. to install belt & put in svc							
FO-337844	Finished	193-GEN-001	2/5/2016	2/5/2016	False	1.00	Generator Test Friday 2/5/2016 @ 2:15 PM.
FO-337845	Finished	612-GEN-001	2/9/2016	2/9/2016	False	1.00	Generator Test Tuesday 2/9/2016 @ 7:15 AM.
****PER EUGEAN NO TEST****							
FO-337846	Finished	612-GEN-002	2/9/2016	2/9/2016	False	3.00	Generator Test Tuesday 2/9/2016 @ 7:15 AM.
****PER EUGEAN NO TEST****							
FO-337847	Finished	501-GEN-001	2/9/2016	2/9/2016	False	4.00	Generator Test Tuesday 2/9/2016 @ 7:15 AM.
FO-337851	Finished	048-GEN-001	2/9/2016	2/9/2016	False	4.00	Generator Test Tuesday 2/9/2019 @ 7:15 AM.
FO-337852	Finished	001 SPARE from	2/9/2016	2/9/2016	False	4.00	Generator Test Tuesday 2/9/2016 @ 1PM.
FO-337854	Finished	193-GEN-002	2/5/2016	2/5/2016	False	1.00	Generator Test Friday 2/5/2016 @ 2:15 PM.
FO-337855	Finished	193-GEN-003	2/5/2016	2/5/2016	False	1.00	Generator Test Friday 2/5/2016 @ 2:15 PM.
FO-337856	Finished	193-GEN-004	2/5/2016	2/5/2016	False	1.00	Generator Test Friday 2/5/2016 @ 2:15 PM.
FO-337857	Finished	034-GEN-001	2/4/2016	2/4/2016	False	4.00	Generator Test Thursday 2/4/2016 @ 7:30 AM.
FO-337859	Finished	003-GEN-001	2/3/2016	2/3/2016	False	4.00	Generator Test Wednesday 2/3/2016 @ 7:30 AM.
FO-337861	Finished	005-GEN-001	2/3/2016	2/3/2016	False	4.00	Generator Test Wednesday 2/3/2016 @ 7:30 AM.
FO-337863	Finished	051-SP-001	2/5/2016	2/5/2016	False	0.25	PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pumps for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-337864	Finished	051-SP-001	2/8/2016	2/8/2016	False	0.25	PM - Sump Pump
-----------	----------	------------	----------	----------	-------	------	----------------

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pumps for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-337865	Finished	051-SP-001	2/3/2016	2/3/2016	False	0.25	PM - Sump Pump
-----------	----------	------------	----------	----------	-------	------	----------------

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pumps for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-337866	Finished	051-SP-002	2/5/2016	2/5/2016	False	0.25	PM - Sump Pump
-----------	----------	------------	----------	----------	-------	------	----------------

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pumps for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-337867	Finished	051-SP-002	2/8/2016	2/8/2016	False	0.25	PM - Sump Pump
-----------	----------	------------	----------	----------	-------	------	----------------

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pumps for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-337868	Finished	051-SP-002	2/3/2016	2/3/2016	False	0.25	PM - Sump Pump
-----------	----------	------------	----------	----------	-------	------	----------------

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pumps for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

**Requested Finished Open WND**

**% Finished**

FO-337869	Finished	051-SP-003	2/5/2016	2/5/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck Ck vlv lkng-wtng on plumbers to replace							
FO-337870	Finished	051-SP-003	2/8/2016	2/8/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck Bad ck vlv on motor #1. It leaks & has been sent to the plumbers to repair							
FO-337871	Finished	051-SP-003	2/3/2016	2/3/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck  Lkng ck vlv waiting on plumbers to repair							
FO-337872	Finished	051-SP-004	2/5/2016	2/5/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337873	Finished	051-SP-004	2/8/2016	2/8/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337874	Finished	051-SP-004	2/3/2016	2/3/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck							
FO-337875	Finished	051-SP-005	2/5/2016	2/5/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337876	Finished	051-SP-005	2/8/2016	2/8/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337877	Finished	051-SP-005	2/3/2016	2/3/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337878	Finished	051-SP-006	2/5/2016	2/5/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337879	Finished	051-SP-006	2/8/2016	2/8/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							

**Requested Finished Open WND**

**% Finished**

FO-337880	Finished	051-SP-006	2/3/2016	2/3/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pumps for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-337881	Finished	209-GEN-002	2/4/2016	2/4/2016	False	1.00	Generator Test Thursday 2/4/2016 @ 7:30 AM.
FO-337882	Finished	209-GEN-001	2/4/2016	2/4/2016	False	1.00	Generator Test Thursday 2/4/2016 @ 7:30 AM.
FO-337883	Finished	209-GEN-003	2/4/2016	2/4/2016	False	2.00	Generator Test Thursday 2/4/2016 @ 7:30 AM.
Off position-coolant leak CALLED FOR REPAIR							
FO-337884	Finished	209-GEN-004	2/4/2016	2/4/2016	False	2.00	Generator Test Thursday 2/4/2016 @ 7:30 AM.
FO-337885	Finished	211-GEN-001	2/5/2016	2/5/2016	False	2.00	Generator Test Thursday 2/4/2016 @ 7:30 AM.
FO-337886	Finished	211-GEN-002	2/5/2016	2/5/2016	False	2.00	Generator Test Friday 2/5/2016 @ 7:15 AM.
FO-338383	Finished	609-GEN-001	2/16/2016	2/16/2016	False	4.00	Generator Test, Tuesday 2/16/2016 @ 7:15 AM.
FO-338385	Finished	007-GEN-001	2/11/2016	2/11/2016	False	2.00	Generator Test Thursday 2/11/2016 @ 7:15 AM.
FO-338387	Finished	007-GEN-002	2/11/2016	2/11/2016	False	2.00	Generator Test Thursday 2/11/2016 @ 7:15 AM.
FO-338389	Finished	090-GEN-001	2/16/2016	2/16/2016	False	4.00	Generator Test, Tuesday 2/16/2016 @ 9:30 AM.
FO-338390	Finished	637-GEN-001	2/16/2016	2/16/2016	False	2.00	Generator Test, Tuesday 2/16/2016 @ 8:15
OUT OF SERVICE							
FO-338392	Finished	637-GEN-002	2/16/2016	2/16/2016	False	2.00	Generator Test, Tuesday 2/16/2016 @ 8:15 AM.
FO-338394	Finished	507-GEN-001	2/10/2016	2/10/2016	False	4.00	Generator Test Thursday 2/11/2016 @ 1PM.
FO-338396	Finished	203-GEN-001	2/16/2016	2/16/2016	False	4.00	Generator Test, Tuesday 2/16/2016 @ 9:15 AM.
FO-338397	Finished	090-GEN-002	2/11/2016	2/11/2016	False	4.00	Generator Test Thursday 2/11/2016 @ 7:15 AM.
FO-338400	Finished	051-SP-001	2/12/2016	2/12/2016	False	0.75	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							
FO-338401	Finished	051-SP-001	2/15/2016	2/15/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							
FO-338402	Finished	051-SP-001	2/10/2016	2/10/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pups for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-338403	Finished	051-SP-002	2/12/2016	2/12/2016	False	0.75	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok 7) Fill out maintenance ck list & report deficiencies-ok							
FO-338404	Finished	051-SP-002	2/15/2016	2/15/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							
FO-338405	Finished	051-SP-002	2/10/2016	2/10/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck 2) Activate float switches & ck pups for proper operation-ck 7) Fill out maintenance ck list & report deficiencies-ck							
FO-338406	Finished	051-SP-003	2/12/2016	2/12/2016	False	0.75	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok Motor #1 has a leaky ck vlv, wtng on plumbers to replace							

**Requested Finished Open WND**

**% Finished**

FO-338407 Finished 051-SP-003 2/15/2016 2/15/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
  - 2) Activate float switches & ck pumps for proper operation-ok
- Motor #1 ck vlv is lknng wtng on the plumbers to replace

FO-338408 Finished 051-SP-003 2/10/2016 2/10/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ck
  - 2) Activate float switches & ck pups for proper operation-ck
  - 7) Fill out maintenance ck list & report deficiencies-ck
- Sump pump motor 1 has a bad/leaking ck vlv-wtng on plumbers to replace

FO-338409 Finished 051-SP-004 2/12/2016 2/12/2016 False 0.75 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
- 2) Activate float switches & ck pumps for proper operation-ok
- 7) Fill out maintenance ck list & report deficiencies-ok

FO-338410 Finished 051-SP-004 2/15/2016 2/15/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
- 2) Activate float switches & ck pumps for proper operation-ok

FO-338411 Finished 051-SP-004 2/10/2016 2/10/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pups for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-338412 Finished 051-SP-005 2/12/2016 2/12/2016 False 0.75 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
- 2) Activate float switches & ck pumps for proper operation-ok

FO-338413 Finished 051-SP-005 2/15/2016 2/15/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
- 2) Activate float switches & ck pumps for proper operation-ok

FO-338414 Finished 051-SP-005 2/10/2016 2/10/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pups for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-338415 Finished 051-SP-006 2/12/2016 2/12/2016 False 0.75 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
- 2) Activate float switches & ck pumps for proper operation-ok

FO-338416 Finished 051-SP-006 2/15/2016 2/15/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ok
- 2) Activate float switches & ck pumps for proper operation-ok

FO-338417 Finished 051-SP-006 2/10/2016 2/10/2016 False 0.25 PM - Sump Pump

- 1) Ck electrical cords, plugs & connections-ck
- 2) Activate float switches & ck pups for proper operation-ck
- 7) Fill out maintenance ck list & report deficiencies-ck

FO-338418 Finished 090-GEN-003 2/11/2016 2/11/2016 False 4.00 Generator Test Thursday 2/11/2016 @ 7:15 AM.

FO-338637 Finished 089-GEN-001 2/17/2016 2/17/2016 False 4.00 Generator Test, Wednesday 2/17/2016 @ 10:00.

FO-338639 Finished 066-GEN-001 2/24/2016 2/24/2016 False 4.00 Generator Test, Wednesday 2/24/2016 @ 7:15 AM.

FO-338640 Finished 611-GEN-001 2/23/2016 2/23/2016 False 4.00 Generator Test, Tuesday 2/23/2016 @ 7:15 AM.

FO-338642 Finished 104-GEN-001 2/23/2016 2/23/2016 False 4.00 Generator Test, Tuesday 2/23/2016 @ 10AM.

FO-338644 Finished 127-GEN-001 2/23/2016 2/23/2016 False 1.00 Generator Test, Tuesday 2/23/2016 @ 8AM.

FO-338646 Finished 127-GEN-002 2/23/2016 2/23/2016 False 1.00 Generator Test, Tuesday 2/23/2016 @ 8AM.

FO-338648 Finished 127-GEN-003 2/23/2016 2/23/2016 False 1.00 Generator Test, Tuesday 2/23/2016 @ 8AM.

**Requested Finished Open WND**

**% Finished**

FO-338650	Finished	127-GEN-004	2/23/2016	2/23/2016	False	1.00	Generator Test, Tuesday 2/23/2016 @ 8AM.
NOT IN SERVICE (CRACKED BLOCK!)							
FO-338652	Finished	130-GEN-001	2/24/2016	2/24/2016	False	4.00	Generator Test, Wednesday 2/24/2016 @ 7:15 AM.
FO-338654	Finished	536-GEN-001	2/17/2016	2/17/2016	False	4.00	Generator Test, Wednesday 2/17/2016 @ 7:15 AM.
FO-338658	Finished	527-GEN-001	2/18/2016	2/18/2016	False	4.00	Generator Test, Thursday 2/18/2016 @ 7:15 AM.
FO-338660	Finished	006-GEN-001	2/18/2016	2/18/2016	False	4.00	Generator Test, Thursday 2/18/2016 @ 7:15 AM.
FO-338662	Finished	169-GEN-001	2/25/2016	2/25/2016	False	4.00	Generator Test, Thursday 2/25/2016 @ 7:15 AM.
FO-338664	Finished	060-GEN-001A	2/25/2016	2/25/2016	False	2.00	Generator Test, Thursday 2/25/2015 @ 1PM.
FO-338666	Finished	060-GEN-001B	2/25/2016	2/25/2016	False	2.00	Generator Test, Thursday 2/25/2016 @ 1PM.
FO-338670	Finished	089-GEN-002	2/17/2016	2/15/2016	False		Generator Test, Wednesday 2/17/2016 @ 10 AM.
DUPLICATE-CLOSE OUT							
FO-338672	Finished	629-GEN-001	2/23/2016	2/23/2016	False	4.00	Generator Test, Tuesday 2/23/2016 @ 2PM.
FO-339004	Finished	051-SP-001	2/19/2016	2/19/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck 2) Activate float switches & ck pumps for proper operation-Ck 7) Fill out maintenance ck list & report deficiencies-Ck							
FO-339005	Finished	051-SP-001	2/17/2016	2/17/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							
FO-339006	Finished	051-SP-002	2/19/2016	2/19/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck 2) Activate float switches & ck pumps for proper operation-Ck							
FO-339007	Finished	051-SP-002	2/17/2016	2/17/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							
FO-339008	Finished	051-SP-003	2/19/2016	2/19/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck 2) Activate float switches & ck pumps for proper operation-Ck Motor #1 ck vlv still lkng, wtng on plumbers to repair							
FO-339009	Finished	051-SP-003	2/17/2016	2/17/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok Lkng ck vlv, motor #1 sent to plumbers to replace							
FO-339010	Finished	051-SP-004	2/19/2016	2/19/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck 2) Activate float switches & ck pumps for proper operation-Ck 7) Fill out maintenance ck list & report deficiencies-Ck							
FO-339011	Finished	051-SP-004	2/17/2016	2/17/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							
FO-339012	Finished	051-SP-005	2/19/2016	2/19/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck 2) Activate float switches & ck pumps for proper operation-Ck 7) Fill out maintenance ck list & report deficiencies-Ck							
FO-339013	Finished	051-SP-005	2/17/2016	2/17/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok 2) Activate float switches & ck pumps for proper operation-ok							

**Requested Finished Open WND**

**% Finished**

FO-339014	Finished	051-SP-006	2/19/2016	2/19/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck							
2) Activate float switches & ck pumps for proper operation-Ck							
FO-339015	Finished	051-SP-006	2/17/2016	2/17/2016	False	0.25	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ok							
2) Activate float switches & ck pumps for proper operation-ok							
FO-339135	Finished	051-SP-001	2/22/2016	2/22/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck							
2) Activate float switches & ck pumps for proper operation-Ck							
7) Fill out maintenance ck list & report deficiencies-Ck							
FO-339136	Finished	051-SP-002	2/22/2016	2/22/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck							
2) Activate float switches & ck pumps for proper operation-Ck							
FO-339137	Finished	051-SP-003	2/22/2016	2/22/2016	False	1.00	PM - Sump Pump
1) Ck electrical cords, plugs & connections-Ck							
2) Activate float switches & ck pumps for proper operation-Ck							
Adj the hight of floats. Bad ck vlv on sump #1 wtng on plumbers to replace.							
FO-339138	Finished	051-SP-004	2/22/2016	2/22/2016	False	1.00	PM - Sump Pump
Adj the hight of floats							
FO-339139	Finished	051-SP-005	2/22/2016	2/22/2016	False	0.50	PM - Sump Pump
FO-339140	Finished	051-SP-006	2/22/2016	2/22/2016	False	0.50	PM - Sump Pump
FO-339701	Finished	051-SP-001	2/26/2016	2/26/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339703	Finished	051-SP-001	2/24/2016	2/24/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339704	Finished	051-SP-002	2/26/2016	2/26/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339706	Finished	051-SP-002	2/24/2016	2/24/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339707	Finished	051-SP-003	2/26/2016	2/26/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
Sump pump motor #1 ck vlv still lkng							
FO-339709	Finished	051-SP-003	2/24/2016	2/24/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
Sump pump #1 motor ck vlv is stil lkng							
FO-339710	Finished	051-SP-004	2/26/2016	2/26/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339712	Finished	051-SP-004	2/24/2016	2/24/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							



## Requested Finished Open WND

% Finished

FO-339713	Finished	051-SP-005	2/26/2016	2/26/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339715	Finished	051-SP-005	2/24/2016	2/24/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339716	Finished	051-SP-006	2/26/2016	2/26/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
FO-339718	Finished	051-SP-006	2/24/2016	2/24/2016	False	0.50	PM - Sump Pump
1) Ck electrical cords, plugs & connections-ck							
2) Activate float switches & ck pumps for proper operation-ck							
<b>T - Plumber</b>			<b>19</b>	<b>15</b>	<b>4</b>	<b>0</b>	<b>79%</b>
FO-336281	Finished	527	2/1/2016	2/1/2016	False		**CANCELLED JWT
PM - Main Drain with Copper Sulfate							
FO-336531	Finished	042	2/1/2016	2/26/2016	False	2.00	PM - Main Drain with Copper Sulfate ,,,,,,,,,, DB/2-1-16 ,,,,,,,,,
FO-336532	Created By PM Schedule	608	2/1/2016		False		(**) PO REQ DK 4/4
PM - Waterless Urinals ,,,,,,,,,, MM/2-1-16 ,,,,,,,,,							
FO-336533	Finished	049	2/1/2016	2/3/2016	False		PM - Waterless Urinals ,,,,,,,,,, TT/2-1-16 ,,,,,,,,,
FO-336534	Finished	090	2/1/2016	2/3/2016	False	12.00	PM - Waterless Urinals ,,,,,,,,,, TT/2-1-16 ,,,,,,,,,
FO-338963	Finished	026-RPZ-001	2/1/2016	2/10/2016	False	2.50	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-338964	Created By PM Schedule	026-RPZ-002	2/1/2016		False		2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-338965	Finished	026-RPZ-003	2/1/2016	2/10/2016	False	1.50	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-338966	Finished	026-RPZ-004	2/1/2016	2/10/2016	False	1.00	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-338967	Finished	026-RPZ-005	2/1/2016	2/9/2016	False	4.00	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-338982	Finished	036-RPZ-001	2/1/2016	2/11/2016	False	2.50	PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-10-16 ,,,,,,,,,
FO-338983	Finished	036-RPZ-002	2/1/2016	2/11/2016	False	3.00	PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-10-16 ,,,,,,,,,
FO-338984	Created By PM Schedule	025-RPZ-002	2/1/2016		False		PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-10-16 ,,,,,,,,,
FO-338985	Created By PM Schedule	025-RPZ-001	2/1/2016		False		PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-10-16 ,,,,,,,,,
FO-338986	Finished	025-RPZ-003	2/1/2016	2/10/2016	False	1.50	PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-10-16 ,,,,,,,,,
FO-338987	Finished	039-RPZ-002	2/1/2016	2/9/2016	False	1.50	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-338988	Finished	039-RPZ-001	2/1/2016	2/9/2016	False	1.50	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-339016	Finished	038-RPZ-002	2/1/2016	2/9/2016	False	1.50	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							
FO-339017	Finished	038-RPZ-001	2/1/2016	2/9/2016	False	1.50	2015/2016
PM - Preventative Maintenance - Backflow Preventer Testing ,,,,,,,,,, DB/2-8-16 ,,,,,,,,,							

Report Total

524

398

118

8

76%