

DRAFT Facilities Operations PM Analysis from 10/1/2014 through 10/31/2014

		Requested		Finished	Open	WND			% Finished
Engineering		668	609	54	5				91%
E - Auxiliary		36	27	9	0				75%
FO-296140	Finished	034-AHU-001	10/1/2014	10/15/2014		False	0.25	PM - Air Handling Unit	
Work completed on 10/11/14 on FO-294784									
FO-296141	Finished	034-AHU-002	10/1/2014	10/15/2014		False	0.25	PM - Air Handling Unit	
Work completed on FO-204785									
FO-296142	Finished	034-AHU-003	10/1/2014	10/15/2014		False	0.25	PM - Air Handling Unit	
work completed on FO-294786									
FO-296143	Finished	034-AHU-004	10/1/2014	10/13/2014		False	1.00	PM - Air Handling Unit	
Old AHU has been replaced during renovation. Checked new units operation and equipment in preparation for training .									
FO-296144	Finished	034-AHU-005	10/1/2014	10/14/2014		False	1.00	PM - Air Handling Unit	
Lubed motor, bearings and dampers. Checked belts and changed filters.									
FO-296145	Finished	034-DWBP-001	10/1/2014	10/30/2014		False		PM - Water Booster Pump	
FO-296146	Created By PM Schedule	034-DWBP-002	10/1/2014			False		PM - Water Booster Pump	
FO-296157	Finished	501-GEN-001	10/14/2014	10/14/2014		False		Generator Maintenance, Monthly	
FO-296158	Finished	134-AHU-001	10/1/2014	11/5/2014		False	0.50	PM - Air Handling Unit	
Lubricated bearings and motor, checked condition of filter and belts.									
FO-296159	Finished	134-AHU-002	10/1/2014	11/5/2014		False	0.50	PM - Air Handling Unit	
Lubricated bearings and motor, checked condition of filter and belts.									
FO-296160	Created By PM Schedule	104-MUA-001	10/1/2014			False		PM - Air Handling Unit	
FO-296161	Created By PM Schedule	104-MUA-002	10/1/2014			False		PM - Air Handling Unit	
FO-296162	Created By PM Schedule	115-MUA-001	10/1/2014			False		PM - Air Handling Unit	
FO-296163	Created By PM Schedule	115-MUA-002	10/1/2014			False		PM - Air Handling Unit	
FO-296164	Created By PM Schedule	115-MUA-003	10/1/2014			False		PM - Air Handling Unit	
FO-296165	Finished	501-ACU-001	10/1/2014	10/13/2014		False		PM - Water/Air Cooled Condenser	
FO-296166	Finished	134-ACU-001	10/1/2014	11/5/2014		False	0.25	PM - Absorption Unit	
Opened all electrical contacts and secured absorption chiller for off season.									
FO-296167	Created By PM Schedule	507-ACU-001	10/1/2014			False		PM - Absorption Unit	
FO-296168	Finished	992-ES-001*	10/6/2014	10/10/2014		False		PM - Emergency Shower/Eyewash Station	
FO-296169	Created By PM Schedule	127-GCP-001	10/1/2014			False		PM - Centrifugal Pump, over 1 H.P.	
FO-296170	Created By PM Schedule	127-GCP-002	10/1/2014			False		PM - Centrifugal Pump, over 1 H.P.	
FO-296191	Finished	134-FP-001	10/1/2014	10/30/2014		False		PM - Monthly Fire Alarm/Fire Protection System Test	
FO-296192	Finished	127-FP-001	10/1/2014	10/30/2014		False		PM - Monthly Fire Alarm/Fire Protection System Test	
FO-296193	Finished	115-FP-001	10/1/2014	10/30/2014		False		PM - Monthly Fire Alarm/Fire Protection System Test	
FO-296194	Finished	104-FP-001	10/1/2014	10/30/2014		False		PM - Monthly Fire Alarm/Fire Protection System Test	
FO-296195	Finished	507-FP-001	10/1/2014	10/30/2014		False		PM - Monthly Fire Alarm/Fire Protection System Test	
FO-296695	Finished	507-GEN-001	10/8/2014	10/9/2014		False		Generator Maintenance, Monthly	
FO-296700	Finished	992-ES-001*	10/13/2014	10/17/2014		False		PM - Emergency Shower/Eyewash Station	
FO-296908	Finished	104-GEN-001	10/28/2014	10/29/2014		False		Generator Maintenance, Monthly	
FO-296909	Finished	127-GEN-001	10/28/2014	10/29/2014		False		Generator Maintenance, Monthly	
FO-296910	Finished	127-GEN-002	10/28/2014	10/29/2014		False		Generator Maintenance, Monthly	

Requested Finished Open WND

% Finished

FO-296911	Finished	127-GEN-003	10/28/2014	10/29/2014	False		Generator Maintenance, Monthly	
FO-296912	Finished	127-GEN-004	10/28/2014	10/29/2014	False		Generator Maintenance, Monthly	
FO-296916	Finished	536-GEN-001	10/15/2014	10/15/2014	False		Generator Maintenance, Monthly	
FO-297253	Finished	992-ES-001*	10/20/2014	10/24/2014	False		PM - Emergency Shower/Eyewash Station	
FO-298171	Finished	992-ES-001*	10/27/2014	11/24/2014	False		PM - Emergency Shower/Eyewash Station	
E - MedPharm			14	8	6	0		57%
FO-296060	Finished	609-DHW-001	10/1/2014	10/8/2014	False		PM - Domestic Water Heater, Steam	
FO-296061	Finished	609-DHW-002	10/1/2014	10/8/2014	False		PM - Domestic Water Heater, Steam	
FO-296062	Finished	603-DHW-001	10/1/2014	10/14/2014	False	0.50	PM - Domestic Water Heater, Steam	
Done. Checked pumps, relief, regulator etc.								
FO-296063	Finished	603-DHW-002	10/1/2014	10/14/2014	False	1.00	PM - Domestic Water Heater, Steam	
Done. found problem with regulating valve								
FO-296064	Created By PM Schedule	608-HWP-005	10/1/2014		False		PM - Centrifugal Pump, over 1 H.P.	
FO-296065	Created By PM Schedule	612-HWP-016	10/1/2014		False		PM - Centrifugal Pump, over 1 H.P.	
FO-296066	Created By PM Schedule	612-HWP-017	10/1/2014		False		PM - Centrifugal Pump, over 1 H.P.	
FO-296067	Created By PM Schedule	612-HWP-026	10/1/2014		False		PM - Centrifugal Pump, over 1 H.P.	
FO-296068	Created By PM Schedule	612-HWP-027	10/1/2014		False		PM - Centrifugal Pump, over 1 H.P.	
FO-296069	Created By PM Schedule	612-HWP-028	10/1/2014		False		PM - Centrifugal Pump, over 1 H.P.	
FO-296070	Finished	612-WSS-001	10/4/2014	10/10/2014	False	2.00	PM - Water Softener	
FO-296071	Finished	603-DHW-003	10/1/2014	10/15/2014	False	0.50	PM - Domestic Water Heater, Steam	
Done. Checked pumps, regulator, relief etc.								
FO-296906	Finished	611-GEN-001	10/24/2014	10/24/2014	False	0.50	Generator Maintenance, Monthly	
Electricians did monthly generator load test. Checked equipment. Fuel level below 50%								
FO-296907	Finished	629-GEN-001	10/24/2014	10/24/2014	False	1.50	Generator Maintenance, Monthly	
E - North			34	32	2	0		94%
FO-293961	Finished	048-SF-004	10/1/2014	10/29/2014	False	0.00	PM INSPECT AND CLEAN COIL	
FO-296072	Finished	025-UNH-001	10/1/2014	10/9/2014	False	0.45	PM - Unit/Space Heater	
FO-296073	Finished	025-UNH-002	10/1/2014	10/9/2014	False	0.45	PM - Unit/Space Heater	
FO-296074	Completed	026-CFP-001	10/1/2014	9/29/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller	
FO-296075	Completed	026-SP-001	10/1/2014	9/25/2014	False	1.00	PM - Sump Pump	
FO-296076	Completed	026-SP-002	10/1/2014	9/25/2014	False	1.00	PM - Sump Pump	
FO-296077	Completed	026-CFP-002	10/1/2014	9/29/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller	
FO-296078	Completed	026-CFP-003	10/1/2014	9/29/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller	
FO-296079	Completed	026-CFP-004	10/1/2014	9/29/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller	
FO-296080	Finished	130-DHW-001	10/1/2014	10/7/2014	False	1.50	PM - Domestic Water Heater, Electric	
FO-296081	Finished	048-HUM-001	10/1/2014	10/8/2014	False	0.65	PM - Humidifier	
FO-296082	Finished	048-HUM-002	10/1/2014	10/10/2014	False	0.65	PM - Humidifier	
FO-296083	Finished	I6-AHU-001-HU	10/1/2014	10/15/2014	False	0.65	PM - Humidifier	
FO-296084	Finished	I6-AHU-002-HU	10/1/2014	10/15/2014	False	0.65	PM - Humidifier	
FO-296085	Finished	048-COT-001	10/1/2014	10/15/2014	False	1.50	PM - Cooling Tower Lay-up - GE Betz	
FO-296086	Finished	049-COT-001	10/1/2014	10/10/2014	False	1.25	PM - Cooling Tower Lay-up - GE Betz	
FO-296087	Finished	046-COT-001	10/1/2014	10/13/2014	False	1.75	PM - Cooling Tower Lay-up - GE Betz	
FO-296088	Finished	130-AHU-001	10/1/2014	10/9/2014	False	1.50	PM - Grease Fan Bearings & Check Belts Bi-Monthly [FAB RoofTop Units]	

Requested Finished Open WND

% Finished

FO-296913	Finished	130-GEN-001	10/22/2014	10/22/2014	False	1.00	Generator Maintenance, Monthly
FO-296918	Finished	048-GEN-001	10/10/2014	10/9/2014	False	0.75	Generator Maintenance, Monthly
FO-297242	Finished	043-AHU-INT	10/15/2014	10/21/2014	False	1.00	PM - Outside/Fresh Air Intake Screens Cleaned grill of any debris and dirt.
FO-297243	Finished	043-CRS-001	10/15/2014	10/20/2014	False	0.50	PM - Condensate Return Pump Checked pump operation, cleaned components.
FO-297244	Finished	043-CRS-002	10/15/2014	10/20/2014	False	0.50	PM - Condensate Return Pump Checked pump for problems, cleaned components.
FO-297245	Created By PM Schedule	130-AHU-001	10/15/2014		False		PM - Grease Fan Bearings & Check Belts Bi-Monthly [FAB RoofTop Units]
FO-298148	Finished	25-ROOF-Z2A3*	10/24/2014	10/14/2014	False	0.45	PM - Roof Sumps - Zone 2, Area 3
FO-298149	Finished	26-ROOF-Z2A3'	10/24/2014	10/15/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3
FO-298150	Finished	27-ROOF-Z2A3'	10/24/2014	10/15/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3
FO-298151	Finished	036-ROOF-Z2A3	10/24/2014	10/22/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3
FO-298152	Finished	38-ROOF-Z2A3'	10/24/2014	10/20/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3 Cleared debris from roof sumps.
FO-298153	Finished	39-ROOF-Z2A3'	10/24/2014	10/20/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3 Cleared debris from roof sumps.
FO-298154	Finished	40-ROOF-Z2A3'	10/24/2014	10/30/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3 Cleaned roof sumps of debris.
FO-298155	Finished	42-ROOF-Z2A3'	10/24/2014	10/30/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3 Cleaned debris from roof and sumps.
FO-298156	Finished	43-ROOF-Z2A3'	10/24/2014	10/30/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3 Cleared roof sumps of debris.
FO-298917	Created By PM Schedule	130-AHU-001	10/29/2014		False		PM - Grease Fan Bearings & Check Belts Bi-Monthly [FAB RoofTop Units]

E - Northeast

44

44

0

0

100%

FO-294096	Completed	511-BFAH-001	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294097	Completed	511-AHU-206	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294098	Completed	511-AHU-205	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294099	Completed	511-AHU-204	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294100	Completed	511-AHU-203	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294101	Completed	511-AHU-202	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294102	Completed	511-AHU-201	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294103	Completed	511-AHU-007	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294104	Completed	511-AHU-006	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294105	Completed	511-AHU-005	10/1/2014	8/29/2014	False	1.50	Replace PRE-filters Removed and saved old filter, replaced with new pleated one checked area temp, checked for condensation leaks and float alarm
FO-294106	Completed	511-AHU-004	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294107	Completed	511-AHU-003	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294108	Completed	511-AHU-002	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-294109	Completed	511-AHU-001	10/1/2014	10/1/2014	False	1.50	Replace PRE-filters
FO-296089	Finished	193-UNH-001	10/1/2014	10/15/2014	False	1.00	PM - Unit/Space Heater
FO-296090	Finished	193-UNH-002	10/1/2014	10/15/2014	False	1.00	PM - Unit/Space Heater

Requested Finished Open WND

% Finished

FO-296091	Finished	193-UNH-003	10/1/2014	10/15/2014	False	1.00	PM - Unit/Space Heater
FO-296092	Finished	065-AIR-001	10/1/2014	11/3/2014	False	1.00	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-296093	Finished	067-AIR-001	10/1/2014	11/3/2014	False	1.00	PM - Air Compressor, Reciprocating 5-40 H.P.
FO-296094	Finished	065-UNH-001	10/1/2014	10/30/2014	False		PM - Unit/Space Heater
this unit does not work. needs motor. sent info to controls.							
FO-296095	Finished	065-UNH-002	10/1/2014	10/30/2014	False	0.50	PM - Unit/Space Heater
FO-296096	Finished	065-UNH-003	10/1/2014	10/30/2014	False	0.50	PM - Unit/Space Heater
FO-296097	Finished	065-UNH-004	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-296098	Finished	065-UNH-005	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-296099	Finished	065-UNH-006	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-296100	Finished	065-UNH-007	10/1/2014	10/30/2014	False	0.50	PM - Unit/Space Heater
unit is not operational.							
FO-296101	Finished	509-UNH-001	10/1/2014	10/14/2014	False	1.50	PM - Unit/Space Heater
Checked filter, cleaned coil lubricated fan reassembled unit							
FO-296102	Finished	509-UNH-002	10/1/2014	10/16/2014	False	1.50	PM - Unit/Space Heater
Cleaned filter lubricated motor and bearings							
FO-296103	Finished	509-UNH-003	10/1/2014	10/21/2014	False	1.50	PM - Unit/Space Heater
Lubricated motor and fan cleaned heating coil							
FO-296104	Finished	509-UNH-004	10/1/2014	10/22/2014	False	1.50	PM - Unit/Space Heater
Lubricated fan and motor cleaned coil and filter							
FO-296105	Finished	509-UNH-005	10/1/2014	10/23/2014	False	1.50	PM - Unit/Space Heater
cleaned fan and coil, lubricated motor.							
FO-296106	Finished	062-FCU-003	10/1/2014	10/21/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-296107	Finished	062-FCU-002	10/1/2014	10/21/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-296108	Finished	062-FCU-001	10/1/2014	10/21/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-296109	Finished	062-FCU-004	10/1/2014	10/21/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-296110	Completed	193-GEN-001	10/3/2014	10/3/2014	False	0.50	Generator Maintenance, Monthly
FO-296111	Completed	193-GEN-002	10/3/2014	10/3/2014	False	0.50	Generator Maintenance, Monthly
FO-296112	Completed	193-GEN-003	10/3/2014	10/3/2014	False	1.00	Generator Maintenance, Monthly
FO-296113	Completed	193-GEN-004	10/3/2014	10/3/2014	False	1.00	Generator Maintenance, Monthly
FO-296637	Finished	203-GEN-001	10/21/2014	10/3/2014	False	0.50	Generator Maintenance, Monthly
FO-296905	Finished	066-GEN-001	10/22/2014	10/17/2014	False	1.00	Generator Maintenance, Monthly
FO-296917	Finished	527-GEN-001	10/16/2014	10/16/2014	False	1.50	Generator Maintenance, Monthly
Checked oil level, coolant, damper operation, battery and terminals							
FO-297246	Finished	067-CWP-001	10/21/2014	11/21/2014	False	0.50	PM - Centrifugal Pump, over 1 H.P.
FO-298157	Finished	064-DHW-001	10/24/2014	10/30/2014	False	0.50	PM - Domestic Water Heater, Gas
operational.							

E - Preventative Maintenance **403** **378** **20** **5** **94%**

FO-293911	Finished	001-FCU-1154	10/1/2014	10/25/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-293912	Finished	096-SAF-0600	10/1/2014	10/10/2014	False	2.00	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-293913	Finished	096-SAF-SFA	10/1/2014	10/7/2014	False	1.00	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-293914	Finished	001-FCU-0101	10/1/2014	10/9/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293915	Finished	001-FCU-0102	10/1/2014	10/9/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293916	Finished	001-FCU-0103	10/1/2014	10/9/2014	False	1.00	PM - Fan Coil/HV/AC Unit

Requested Finished Open WND

% Finished

FO-293917	Finished	001-FCU-0105	10/1/2014	10/9/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293918	Finished	001-FCU-0106	10/1/2014	10/9/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293919	Finished	001-FCU-0111	10/1/2014	10/22/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293920	Finished	001-FCU-0116	10/1/2014	10/22/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293921	Finished	001-FCU-0121	10/1/2014	10/22/2014	False	2.00	PM - Fan Coil/HV/AC Unit
FO-293922	Finished	001-FCU-0137	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293923	Finished	001-FCU-0141	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293924	Finished	001-FCU-0143	10/1/2014	10/22/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293925	Finished	001-FCU-0145	10/1/2014	10/22/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293926	Finished	001-FCU-0147	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293927	Finished	001-FCU-0151	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293928	Finished	001-FCU-0154	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293929	Finished	001-FCU-0204	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293930	Finished	001-FCU-0205	10/1/2014	10/25/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293931	Finished	001-FCU-0208	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-293932	Completed	001-FCU-0215	10/1/2014	10/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293933	Completed	001-FCU-0224	10/1/2014	10/4/2014	False	1.50	PM - Fan Coil/HV/AC Unit
FO-293934	Completed	001-FCU-0235	10/1/2014	10/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293935	Completed	001-FCU-0307	10/1/2014	10/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293936	Completed	001-FCU-0318	10/1/2014	10/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293937	Finished	001-FCU-0332	10/1/2014	11/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293938	Finished	001-FCU-0129	10/1/2014	11/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293939	Finished	001-FCU-0134	10/1/2014	11/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293940	Finished	001-FCU-0149	10/1/2014	11/4/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-293941	Finished	062-FPB-101	10/1/2014	10/22/2014	False	1.00	Maintain Fan Powered Boxes
FO-293942	Finished	062-FPB-102	10/1/2014	10/15/2014	False	1.00	Maintain Fan Powered Boxes
FO-293943	Finished	062-FPB-103	10/1/2014	10/15/2014	False	1.00	Maintain Fan Powered Boxes
FO-293944	Finished	062-FPB-104	10/1/2014	10/15/2014	False	1.00	Maintain Fan Powered Boxes
FO-293945	Finished	603-ACU-005*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293946	Finished	603-ACU-002*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293947	Finished	603-ACU-004*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293948	Finished	603-ACU-006*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293949	Finished	603-ACU-007*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293950	Finished	603-ACU-008*	10/1/2014	10/25/2014	False	1.00	Replace PRE-filters
FO-293951	Completed	603-ACU-010*	10/1/2014	10/2/2014	False	1.00	Replace PRE-filters
FO-293952	Completed	603-ACU-011*	10/1/2014	10/2/2014	False	1.00	Replace PRE-filters
FO-293953	Completed	603-ACU-012*	10/1/2014	10/2/2014	False	1.00	Replace PRE-filters
FO-293954	Completed	603-ACU-013*	10/1/2014	10/2/2014	False	1.00	Replace PRE-filters
FO-293955	Completed	603-ACU-014*	10/1/2014	10/2/2014	False	2.00	Replace PRE-filters
FO-293956	Completed	603-ACU-015*	10/1/2014	10/2/2014	False	1.00	Replace PRE-filters
FO-293957	Completed	603-ACU-016*	10/1/2014	10/2/2014	False	1.00	Replace PRE-filters
FO-293958	Finished	603-ACU-003*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293959	Finished	603-ACU-001*	10/1/2014	10/24/2014	False	1.00	Replace PRE-filters
FO-293960	Finished	603-ACU-009*	10/1/2014	10/25/2014	False	1.00	Replace PRE-filters

Requested Finished Open WND

% Finished

FO-293962	Finished	090-EXF-401	10/1/2014	10/18/2014	False	1.00	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-293963	Finished	090-EXF-402	10/1/2014	10/18/2014	False	1.00	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-293964	Finished	090-EXF-4326	10/1/2014	10/18/2014	False	1.00	PM - Fan, Centrifugal: Supply/Return/Exhaust Fan
FO-293965	Finished	046-FAP-001	10/1/2014	10/23/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293966	Finished	048-FAP-001	10/1/2014	10/16/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293967	Finished	049-FAP-001	10/1/2014	10/23/2014	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293968	Finished	156-FAP-001	10/1/2014	10/23/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293969	Finished	499-FAP-001	10/1/2014	10/16/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293970	Finished	620-FAP-001	10/1/2014	10/23/2014	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293971	Completed	036-FP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293972	Finished	025-FP-001	10/1/2014	10/10/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293973	Finished	007-FP-001	10/1/2014	10/31/2014	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293974	Finished	001-FP-001	10/1/2014	10/15/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293975	Finished	005-FAP-001	10/1/2014	10/31/2014	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293976	Completed	040-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293977	Completed	038-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293978	Completed	028-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293979	Completed	026-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293980	Completed	022-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293981	Completed	017-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293982	Completed	016-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293983	Finished	003-FAP-001	10/1/2014	10/31/2014	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293984	Finished	006-FP-001	10/1/2014	10/31/2014	False	0.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293985	Finished	050-FAP-001	10/1/2014	10/17/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293986	Completed	043-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293987	Completed	042-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293988	Finished	062-FP-001	10/1/2014	10/15/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293989	Finished	065-FP-001	10/1/2014	10/15/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293990	Completed	068-FAP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293991	Finished	067-FP-001	10/1/2014	10/15/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293992	Finished	089-FP-001	10/1/2014	10/31/2014	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293993	Finished	082-FP-001	10/1/2014	10/10/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293994	Finished	080-FAP-001	10/1/2014	10/27/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293995	Finished	090-FP-001	10/1/2014	10/30/2014	False	1.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293996	Finished	155-FP-001	10/1/2014	10/16/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293997	Finished	150-FAP-001	10/1/2014	10/20/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293998	Finished	167-FAP-001	10/1/2014	11/1/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-293999	Finished	166-FP-001	10/1/2014	10/31/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294000	Finished	140-FAP-001	10/1/2014	10/17/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294001	Finished	130-FP-001	10/1/2014	10/15/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294002	Finished	193-FAP-001	10/1/2014	10/23/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294003	Finished	189-FP-001	10/1/2014	10/17/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294004	Finished	510-FAP-001	10/1/2014	10/16/2014	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294005	Finished	509-FAP-001	10/1/2014	10/16/2014	False	0.56	PM - Monthly Fire Alarm/Fire Protection System Test

Requested Finished Open WND

% Finished

FO-294006	Finished	504-FAP-001	10/1/2014	10/29/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
Performed FA test. Reset OK at Public Safety.							
FO-294007	Completed	629-FP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294008	Completed	612-FP-001	10/1/2014	10/4/2014	False	2.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294009	Completed	611-FP-001	10/1/2014	10/3/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294010	Completed	609-FP-001	10/1/2014	10/1/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294011	Finished	603-FP-001	10/1/2014	10/29/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294012	Completed	608-FP-001	10/1/2014	10/1/2014	False	2.50	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294013	Finished	603-AHU-009	10/1/2014	10/28/2014	False	3.00	Replace PRE-filters
FO-294014	Finished	603-AHU-008	10/1/2014	10/25/2014	False	3.00	Replace PRE-filters
FO-294015	Finished	603-AHU-007	10/1/2014	10/25/2014	False	3.00	Replace PRE-filters
FO-294016	Finished	603-AHU-006	10/1/2014	10/28/2014	False	3.00	Replace PRE-filters
FO-294017	Finished	612-AHU-014	10/1/2014	10/23/2014	False	3.00	Replace PRE-filters
FO-294018	Finished	612-AHU-013	10/1/2014	10/17/2014	False	3.50	Replace PRE-filters
FO-294019	Finished	612-AHU-012	10/1/2014	10/22/2014	False	3.50	Replace PRE-filters
FO-294020	Finished	612-AHU-011	10/1/2014	10/22/2014	False	3.50	Replace PRE-filters
FO-294021	Finished	612-AHU-010	10/1/2014	10/17/2014	False	3.50	Replace PRE-filters
FO-294022	Finished	612-AHU-009	10/1/2014	10/23/2014	False	3.00	Replace PRE-filters
FO-294023	Finished	612-AHU-008	10/1/2014	10/14/2014	False	2.50	Replace PRE-filters
FO-294024	Finished	612-AHU-007	10/1/2014	10/14/2014	False	2.50	Replace PRE-filters
FO-294025	Finished	612-AHU-003	10/1/2014	10/14/2014	False	2.50	Replace PRE-filters
FO-294026	Finished	612-AHU-002	10/1/2014	10/23/2014	False	2.50	Replace PRE-filters
FO-294027	Finished	612-AHU-001	10/1/2014	10/23/2014	False	2.50	Replace PRE-filters
FO-294028	Finished	074-FAP-001	10/1/2014	10/17/2014	False	0.45	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294029	Finished	167-AHU-002	10/1/2014	10/9/2014	False	3.00	Replace PRE-filters
FO-294030	Finished	167-AHU-001	10/1/2014	10/9/2014	False	3.00	Replace PRE-filters
FO-294031	Completed	166-HVU-001	10/1/2014	10/4/2014	False	3.00	Replace PRE-filters
FO-294032	Completed	166-AHU-002	10/1/2014	10/3/2014	False	3.00	Replace PRE-filters
FO-294033	Completed	166-AHU-001	10/1/2014	10/3/2014	False	3.00	Replace PRE-filters
FO-294034	Finished	169-AHU-008	10/1/2014	10/16/2014	False	2.50	Replace PRE-filters
FO-294035	Finished	169-AHU-007	10/1/2014	10/16/2014	False	2.50	Replace PRE-filters
FO-294036	Finished	169-AHU-006	10/1/2014	10/15/2014	False	2.00	Replace PRE-filters
FO-294037	Finished	169-AHU-005	10/1/2014	10/15/2014	False	2.00	Replace PRE-filters
FO-294038	Finished	169-AHU-004	10/1/2014	10/15/2014	False	2.00	Replace PRE-filters
FO-294039	Finished	169-AHU-003	10/1/2014	10/14/2014	False	2.50	Replace PRE-filters
FO-294040	Finished	169-AHU-002	10/1/2014	10/11/2014	False	2.50	Replace PRE-filters
FO-294041	Finished	169-AHU-001	10/1/2014	10/10/2014	False	2.50	Replace PRE-filters
FO-294042	Finished	003-AHU-008	10/1/2014	10/31/2014	False	1.00	Replace PRE-filters & Bags
FO-294043	Finished	003-AHU-007	10/1/2014	10/28/2014	False	9.00	Replace PRE-filters & Bags
FO-294044	Finished	003-AHU-006	10/1/2014	10/24/2014	False	4.00	Replace PRE-filters & Bags
FO-294045	Finished	003-AHU-005	10/1/2014	10/24/2014	False	4.00	Replace PRE-filters & Bags
FO-294046	Finished	003-AHU-004	10/1/2014	10/24/2014	False	4.00	Replace PRE-filters & Bags
FO-294047	Finished	003-AHU-003	10/1/2014	10/25/2014	False	3.00	Replace PRE-filters & Bags
FO-294048	Finished	003-AHU-002	10/1/2014	10/25/2014	False	3.00	Replace PRE-filters & Bags

Requested Finished Open WND

% Finished

FO-294049	Finished	003-AHU-001	10/1/2014	10/28/2014	False	9.00	Replace PRE-filters & Bags
FO-294050	Created By PM Schedule	193-AHU-005	10/1/2014		False		Replace PRE-filters
FO-294051	Created By PM Schedule	193-AHU-004	10/1/2014		False		Replace PRE-filters
FO-294052	Finished	193-AHU-003	10/1/2014	10/31/2014	False	4.00	Replace PRE-filters
FO-294053	Finished	193-AHU-002	10/1/2014	10/31/2014	False	3.00	Replace PRE-filters
FO-294054	Created By PM Schedule	193-AHU-001	10/1/2014		False		Replace PRE-filters
FO-294055	Created By PM Schedule	193-AHU-006	10/1/2014		False		Replace PRE-filters
FO-294056	Created By PM Schedule	193-AHU-007	10/1/2014		False		Replace PRE-filters
FO-294057	Created By PM Schedule	193-AHU-008	10/1/2014		False		Replace PRE-filters
FO-294058	Created By PM Schedule	193-AHU-009	10/1/2014		False		Replace PRE-filters
FO-294059	Created By PM Schedule	193-AHU-010	10/1/2014		False		Replace PRE-filters
FO-294060	Created By PM Schedule	193-AHU-011	10/1/2014		False		Replace PRE-filters
FO-294061	Created By PM Schedule	193-AHU-012	10/1/2014		False		Replace PRE-filters
FO-294062	Created By PM Schedule	193-AHU-013	10/1/2014		False		Replace PRE-filters
FO-294063	Finished	096-SAF-FC1	10/1/2014	10/7/2014	False	1.00	Replace PRE-filters
FO-294064	Finished	096-SAF-B1	10/1/2014	10/18/2014	False	2.00	Replace PRE-filters
FO-294065	Finished	096-SAF-00E	10/1/2014	10/10/2014	False	3.00	Replace PRE-filters
FO-294066	Finished	096-SAF-001	10/1/2014	10/7/2014	False	3.00	Replace PRE-filters
FO-294067	Finished	096-RAF-010	10/1/2014	10/18/2014	False	3.00	Replace PRE-filters
FO-294068	Finished	096-RAF-00B	10/1/2014	10/10/2014	False	3.00	Replace PRE-filters
FO-294069	Finished	096-RAF-009	10/1/2014	10/17/2014	False	3.00	Replace PRE-filters
FO-294070	Finished	096-RAF-008	10/1/2014	10/17/2014	False	3.00	Replace PRE-filters
FO-294071	Finished	096-RAF-007	10/1/2014	10/18/2014	False	2.00	Replace PRE-filters
FO-294072	Finished	096-RAF-006	10/1/2014	10/17/2014	False	3.00	Replace PRE-filters
FO-294073	Finished	096-RAF-005	10/1/2014	10/14/2014	False	2.00	Replace PRE-filters
FO-294074	Finished	096-RAF-004	10/1/2014	10/14/2014	False	3.00	Replace PRE-filters
FO-294075	Finished	096-RAF-003	10/1/2014	10/11/2014	False	3.00	Replace PRE-filters
FO-294076	Finished	096-RAF-002	10/1/2014	10/11/2014	False	3.00	Replace PRE-filters
FO-294077	Finished	155-AHU-005	10/1/2014	10/31/2014	False	2.00	Replace PRE-filters
FO-294078	Cancelled	155-AHU-004	10/1/2014		False		Replace PRE-filters
FO-294079	Finished	155-AHU-003	10/1/2014	10/31/2014	False	4.00	Replace PRE-filters
FO-294080	Finished	155-AHU-002	10/1/2014	10/31/2014	False	4.00	Replace PRE-filters
FO-294081	Completed	155-AHU-001	10/1/2014	10/4/2014	False	4.00	Replace PRE-filters
FO-294082	Finished	078-ACU-003	10/1/2014	10/8/2014	False	2.00	Replace PRE-filters
FO-294083	Finished	078-ACU-002B	10/1/2014	10/8/2014	False	2.00	Replace PRE-filters
FO-294084	Finished	078-ACU-002A	10/1/2014	10/8/2014	False	2.00	Replace PRE-filters
FO-294085	Finished	078-ACU-001	10/1/2014	10/8/2014	False	2.00	Replace PRE-filters
FO-294086	Finished	091-AHU-002	10/1/2014	11/4/2014	False	2.00	Replace PRE-filters
FO-294087	Finished	091-AHU-001	10/1/2014	11/4/2014	False	2.00	Replace PRE-filters
FO-294088	Finished	499-AHU-007	10/1/2014	10/17/2014	False	5.00	Replace PRE-filters
FO-294089	Finished	499-AHU-006	10/1/2014	10/6/2014	False	3.00	Replace PRE-filters
FO-294090	Finished	499-AHU-005	10/1/2014	10/6/2014	False	3.00	Replace PRE-filters
FO-294091	Finished	499-AHU-004	10/1/2014	10/14/2014	False	5.00	Replace PRE-filters
FO-294092	Cancelled	499-AHU-003	10/1/2014		True		Replace PRE-filters

Requested Finished Open WND

% Finished

FO-294093	Cancelled	499-AHU-002	10/1/2014		True		Replace PRE-filters
FO-294094	Cancelled	499-AHU-001	10/1/2014		True		Replace PRE-filters
FO-294095	Finished	156-SAF-001	10/1/2014	10/30/2014	False	1.00	Replace PRE-filters
FO-294110	Finished	612-HVU-001	10/1/2014	10/23/2014	False	0.00	Replace PRE-filters
FO-294111	Finished	096-FP-001	10/1/2014	10/10/2014	False	1.00	PM - Monthly Fire Alarm/Fire Protection System Test
FO-294112	Created By PM Schedule	048-SF-004	10/1/2014		False		PM - Air Handling Unit, HV Type
FO-294113	Created By PM Schedule	048-SF-003	10/1/2014		False		PM - Air Handling Unit, HV Type
FO-294114	Finished	150-AHU-003	10/1/2014	10/30/2014	False	1.50	Replace PRE-filters
FO-294115	Finished	150-AHU-002	10/1/2014	10/30/2014	False	1.50	Replace PRE-filters
FO-294116	Finished	150-AHU-001	10/1/2014	10/30/2014	False	1.50	Replace PRE-filters
FO-294307	Finished	169-FAP-001	10/1/2014	11/1/2014	False	0.75	PM - Monthly Fire Alarm/Fire Protection System Test
FO-295370	Finished	090-EXF-555A	10/1/2014	10/22/2014	False	2.00	PM Replace Exhaust Air Filters
FO-295371	Finished	090-EXF-555B	10/1/2014	10/23/2014	False	1.00	PM Replace Exhaust Air Filters
FO-295372	Finished	090-EXF-556A	10/1/2014	10/23/2014	False	1.00	PM Replace Exhaust Air Filters
FO-295373	Finished	090-EXF-556B	10/1/2014	10/23/2014	False	1.00	PM Replace Exhaust Air Filters
FO-295374	Finished	090-EXF-5410A	10/1/2014	10/21/2014	False	1.00	PM Replace Exhaust Air Filters
FO-295375	Finished	090-EXF-5410B	10/1/2014	10/21/2014	False	2.00	PM Replace Exhaust Air Filters
FO-295376	Finished	001-FCU-0356	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295377	Finished	001-FCU-0358	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295378	Finished	001-FCU-0360	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295379	Finished	001-FCU-0361	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295380	Finished	001-FCU-0362	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295381	Finished	001-FCU-0363	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295382	Finished	001-FCU-0364	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295383	Finished	001-FCU-0365	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295384	Finished	001-FCU-0366	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295385	Finished	001-FCU-0367	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295386	Finished	001-FCU-0368	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295387	Finished	001-FCU-0369	10/1/2014	10/30/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295388	Finished	001-FCU-0370	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295389	Finished	001-FCU-0372	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295390	Finished	001-FCU-0373	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295391	Finished	001-FCU-0374	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295392	Finished	001-FCU-0376	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295393	Finished	001-FCU-0377	10/1/2014	11/4/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295394	Finished	001-FCU-0378	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295395	Finished	001-FCU-0379	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295396	Finished	001-FCU-0380	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295397	Finished	001-FCU-0382	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295398	Finished	001-FCU-0383	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295399	Finished	001-FCU-0384	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295400	Finished	001-FCU-0385	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295401	Finished	001-FCU-0386	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295402	Finished	001-FCU-0387	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit

Requested Finished Open WND

% Finished

FO-295403	Finished	001-FCU-0388	10/1/2014	10/31/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295404	Finished	001-FCU-0389	10/1/2014	11/5/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295405	Finished	001-FCU-0390	10/1/2014	11/5/2014	False	0.50	PM - Fan Coil/HV/AC Unit
FO-295406	Finished	001-FCU-0402	10/1/2014	11/5/2014	False	1.00	PM - Fan Coil/HV/AC Unit
FO-295407	Cancelled	001-FCU-0413	10/1/2014		True		PM - Fan Coil/HV/AC Unit
FO-295408	Cancelled	001-FCU-0415	10/1/2014		True		PM - Fan Coil/HV/AC Unit
FO-295501	Finished	082-UNH-001	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295502	Finished	082-UNH-002	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295503	Finished	082-UNH-003	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295504	Finished	082-UNH-004	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295505	Finished	603-UNH-001	10/1/2014	10/11/2014	False	1.25	PM - Unit/Space Heater
FO-295506	Finished	603-UNH-002	10/1/2014	10/11/2014	False	1.25	PM - Unit/Space Heater
FO-295507	Finished	603-UNH-003	10/1/2014	10/11/2014	False	1.25	PM - Unit/Space Heater
FO-295508	Finished	603-UNH-004	10/1/2014	10/11/2014	False	1.25	PM - Unit/Space Heater
FO-295509	Finished	603-UNH-005	10/1/2014	10/11/2014	False	1.25	PM - Unit/Space Heater
FO-295510	Finished	608-UNH-001	10/1/2014	10/10/2014	False	1.25	PM - Unit/Space Heater
FO-295511	Finished	608-UNH-002	10/1/2014	10/10/2014	False	1.25	PM - Unit/Space Heater
FO-295512	Finished	608-UNH-003	10/1/2014	10/10/2014	False	1.25	PM - Unit/Space Heater
FO-295513	Finished	611-UNH-001	10/1/2014	10/9/2014	False	1.25	PM - Unit/Space Heater
FO-295514	Finished	611-UNH-002	10/1/2014	10/9/2014	False	1.25	PM - Unit/Space Heater
FO-295515	Finished	611-UNH-003**	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295516	Finished	611-UNH-004	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295517	Finished	611-UNH-005	10/1/2014	10/9/2014	False	1.25	PM - Unit/Space Heater
FO-295518	Finished	611-UNH-006	10/1/2014	10/9/2014	False	1.25	PM - Unit/Space Heater
FO-295519	Finished	611-UNH-007	10/1/2014	10/9/2014	False	1.25	PM - Unit/Space Heater
FO-295520	Finished	611-UNH-008	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295521	Finished	611-UNH-009	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295522	Finished	611-UNH-010	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295523	Finished	611-UNH-011**	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295524	Finished	611-UNH-012**	10/1/2014	10/9/2014	False	1.00	PM - Unit/Space Heater
FO-295525	Finished	611-UNH-013**	10/1/2014	10/10/2014	False	1.00	PM - Unit/Space Heater
FO-295526	Finished	611-UNH-014**	10/1/2014	10/10/2014	False	1.00	PM - Unit/Space Heater
FO-295527	Finished	611-UNH-015**	10/1/2014	10/10/2014	False	1.00	PM - Unit/Space Heater
FO-295528	Finished	611-UNH-016**	10/1/2014	10/10/2014	False	1.00	PM - Unit/Space Heater
FO-295529	Finished	629-UNH-001	10/1/2014	10/29/2014	False	1.00	PM - Unit/Space Heater
FO-295530	Finished	629-UNH-002	10/1/2014	10/29/2014	False	1.00	PM - Unit/Space Heater
FO-295531	Finished	629-UNH-004	10/1/2014	10/29/2014	False	1.00	PM - Unit/Space Heater
FO-295532	Finished	629-UNH-003	10/1/2014	10/29/2014	False	1.00	PM - Unit/Space Heater
FO-295533	Finished	001-UNH-001	10/1/2014	10/31/2014	False	0.00	PM - Unit/Space Heater
UNIT OUT OF SERVICE.							
FO-295534	Finished	001-UNH-002	10/1/2014	10/31/2014	False	0.00	PM - Unit/Space Heater
UNIT OUT OF SERVICE.							
FO-295535	Finished	001-UNH-003	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							

Requested Finished Open WND

% Finished

FO-295536	Finished	001-UNH-004	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295537	Finished	001-UNH-005	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295538	Finished	001-UNH-006	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295539	Finished	001-UNH-007	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295540	Finished	001-UNH-008	10/1/2014	10/24/2014	False	0.50	PM - Unit/Space Heater
FO-295541	Finished	001-UNH-009	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295542	Finished	001-UNH-010	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295543	Finished	001-UNH-011	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295544	Finished	001-UNH-012	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295545	Finished	001-UNH-013	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295546	Finished	001-UNH-014	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295547	Finished	001-UNH-015	10/1/2014	10/21/2014	False	0.50	PM - Unit/Space Heater
FO-295548	Finished	001-UNH-016	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295549	Finished	001-UNH-017	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295550	Finished	001-UNH-018	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295551	Finished	001-UNH-019	10/1/2014	10/31/2014	False	0.00	PM - Unit/Space Heater
UNIT OUT OF SERVICE.							
FO-295552	Finished	001-UNH-020	10/1/2014	10/31/2014	False	0.00	PM - Unit/Space Heater
UNIT OUT OF SERVICE.							
FO-295553	Finished	001-UNH-021	10/1/2014	11/5/2014	False	0.50	PM - Unit/Space Heater
FO-295554	Finished	001-UNH-022	10/1/2014	11/5/2014	False	0.50	PM - Unit/Space Heater
FO-295555	Finished	001-UNH-023	10/1/2014	11/5/2014	False	0.50	PM - Unit/Space Heater
FO-295556	Finished	001-UNH-024	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295557	Finished	001-UNH-025	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295558	Finished	001-UNH-026	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295559	Finished	001-UNH-027	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295560	Finished	001-UNH-028	10/1/2014	10/31/2014	False	0.50	PM - Unit/Space Heater
CHECK OPERATION & CLEAN UNIT.							
FO-295561	Finished	049-UNH-001	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295562	Finished	155-UNH-001	10/1/2014	10/29/2014	False	0.25	PM - Unit/Space Heater
Inspected unit, hangers, coil, motor, fan blades ran unit cleaned and lubed as needed							

JD

Requested Finished Open WND

% Finished

FO-295563	Finished	155-UNH-002	10/1/2014	10/29/2014	False	0.25	PM - Unit/Space Heater
Inspected unit, hangers, coil, motor, fan blades ran unit cleaned and lubed as needed							
JD							
FO-295564	Finished	155-UNH-003	10/1/2014	10/30/2014	False	0.50	PM - Unit/Space Heater
FO-295565	Finished	155-UNH-004	10/1/2014	10/30/2014	False	0.50	PM - Unit/Space Heater
Unit heater will not run. Thermostat must be replaced. Possible Bad Motor.							
FO-295566	Finished	155-UNH-005	10/1/2014	10/28/2014	False	1.00	PM - Unit/Space Heater
Inspected motor, blades, mounts, piping and coil. Cleaned and lubed unit. Spun fan by hand unable to run unit due to warm temps.							
JD							
FO-295567	Finished	155-UNH-006	10/1/2014	10/28/2014	False	0.75	PM - Unit/Space Heater
Inspected motor, blades, mounts, piping and coil. Cleaned and lubed unit. Spun fan by hand unable to run unit due to warm temps.							
JD							
FO-295568	Finished	155-UNH-007	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295569	Finished	155-UNH-008	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295570	Finished	155-UNH-009	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295571	Finished	155-UNH-010	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295572	Finished	155-UNH-011	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295573	Finished	155-UNH-012	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295574	Finished	155-UNH-013	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							
FO-295575	Finished	155-UNH-014	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand. Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.							
JD							

Requested Finished Open WND

% Finished

FO-295576	Finished	048-UNH-001	10/1/2014	10/28/2014	False	0.50	PM - Unit/Space Heater
FO-295577	Finished	048-UNH-002	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295578	Finished	048-UNH-003	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295579	Created By PM Schedule	195-UNH-001	10/1/2014		False		PM - Unit/Space Heater
FO-295580	Created By PM Schedule	195-UNH-002	10/1/2014		False		PM - Unit/Space Heater
FO-295581	Created By PM Schedule	195-UNH-003	10/1/2014		False		PM - Unit/Space Heater
FO-295582	Finished	062-UNH-001	10/1/2014	10/15/2014	False	1.00	PM - Unit/Space Heater
FO-295583	Finished	062-UNH-002	10/1/2014	10/15/2014	False	1.00	PM - Unit/Space Heater
FO-295584	Finished	062-UNH-003	10/1/2014	10/15/2014	False	1.00	PM - Unit/Space Heater
FO-295585	Finished	062-UNH-004	10/1/2014	10/21/2014	False		PM - Unit/Space Heater
FO-295586	Finished	062-UNH-005	10/1/2014	10/20/2014	False	1.00	PM - Unit/Space Heater
FO-295587	Finished	167-UNH-001	10/1/2014	10/10/2014	False	0.75	PM - Unit/Space Heater
FO-295588	Finished	096-UNH-001	10/1/2014	10/14/2014	False	0.50	PM - Unit/Space Heater
FO-295589	Finished	096-UNH-002	10/1/2014	10/14/2014	False	0.50	PM - Unit/Space Heater
FO-295590	Finished	096-UNH-003	10/1/2014	10/14/2014	False	0.50	PM - Unit/Space Heater
FO-295591	Finished	096-UNH-004	10/1/2014	10/14/2014	False	0.50	PM - Unit/Space Heater
FO-295592	Finished	096-UNH-005	10/1/2014	10/18/2014	False	0.50	PM - Unit/Space Heater
FO-295593	Finished	096-UNH-006	10/1/2014	10/18/2014	False	0.50	PM - Unit/Space Heater
FO-295594	Finished	096-UNH-007	10/1/2014	10/18/2014	False	0.50	PM - Unit/Space Heater
FO-295595	Finished	141-UNH-001	10/1/2014	10/21/2014	False	0.75	PM - Unit/Space Heater
Cleaned coils and verified operation.							
FO-295596	Finished	141-UNH-002	10/1/2014	10/22/2014	False	0.75	PM - Unit/Space Heater
Cleaned coils and verified operation.							
FO-295597	Created By PM Schedule	195-UNH-004	10/1/2014		False		PM - Unit/Space Heater
FO-295598	Created By PM Schedule	195-UNH-005	10/1/2014		False		PM - Unit/Space Heater
FO-295599	Finished	001-UNH-029	10/1/2014	11/5/2014	False	0.50	PM - Unit/Space Heater
FO-295600	Finished	001-UNH-030	10/1/2014	11/5/2014	False	1.00	PM - Unit/Space Heater
FO-295601	Finished	001-FMB-2402	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295602	Finished	001-FMB-2413	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295603	Finished	001-FMB-3413	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295604	Finished	001-FMB-4402.2	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295605	Finished	001-FMB-4404	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295606	Finished	001-FMB-4406	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295607	Finished	001-FMB-4413-2	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295608	Finished	001-FMB-4413-110	10/17/2014	10/24/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295609	Finished	001-FMB-4418.6	10/17/2014	11/5/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295610	Finished	001-FMB-DOCK	10/17/2014	11/5/2014	False	1.00	PM - Fan Motor Box (Old Main)
FO-295611	Finished	080-UNH-201	10/1/2014	11/1/2014	False	1.00	PM - Unit/Space Heater
FO-295612	Finished	080-UNH-253	10/1/2014	11/1/2014	False	1.00	PM - Unit/Space Heater
FO-295613	Finished	080-UNH-269	10/1/2014	11/1/2014	False	1.00	PM - Unit/Space Heater
FO-295614	Finished	080-UNH-274	10/1/2014	11/1/2014	False	1.00	PM - Unit/Space Heater
FO-295615	Finished	166-UNH-001	10/1/2014	10/7/2014	False	0.75	PM - Unit/Space Heater
FO-295616	Finished	166-UNH-002	10/1/2014	10/7/2014	False	0.75	PM - Unit/Space Heater
FO-295617	Finished	166-UNH-003	10/1/2014	10/7/2014	False	0.75	PM - Unit/Space Heater

Requested Finished Open WND

% Finished

FO-295618	Finished	166-UNH-004	10/1/2014	10/7/2014	False	0.75	PM - Unit/Space Heater
FO-295619	Finished	166-UNH-005	10/1/2014	10/7/2014	False	0.75	PM - Unit/Space Heater
FO-295620	Finished	166-UNH-006	10/1/2014	10/8/2014	False	0.75	PM - Unit/Space Heater
FO-295621	Finished	166-UNH-007	10/1/2014	10/8/2014	False	0.75	PM - Unit/Space Heater
FO-295622	Finished	026-UNH-001	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295623	Finished	036-UNH-001	10/1/2014	11/5/2014	False	1.00	PM - Unit/Space Heater

Unit Heater Motor not working.

Unit is located in the NE stairwell under the fire hose connection. Work order issued to electricians to replace blower motor.

FO-295624	Finished	036-UNH-002	10/1/2014	11/5/2014	False	2.00	PM - Unit/Space Heater
FO-295625	Completed	046-UNH-001	10/1/2014	10/2/2014	False	1.50	PM - Unit/Space Heater
FO-295626	Completed	046-UNH-002	10/1/2014	10/2/2014	False	1.50	PM - Unit/Space Heater
FO-295627	Completed	046-UNH-003	10/1/2014	10/2/2014	False	1.50	PM - Unit/Space Heater
FO-295628	Finished	048-UNH-004	10/1/2014	10/29/2014	False	1.00	PM - Unit/Space Heater
FO-295629	Finished	048-UNH-005	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295630	Finished	049-CUNH-001	10/1/2014	10/23/2014	False	1.00	PM - Unit/Space Heater
FO-295631	Finished	049-CUNH-002	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295632	Finished	049-CUNH-003	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295633	Finished	049-CUNH-004	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295634	Finished	049-CUNH-005	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295635	Finished	049-CUNH-006	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295636	Finished	053-UNH-001	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295637	Finished	053-UNH-002	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295638	Finished	053-UNH-003	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
FO-295639	Finished	049-UNH-002	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-295640	Completed	049-UNH-003	10/1/2014	10/2/2014	False	0.75	PM - Unit/Space Heater
FO-295641	Completed	049-UNH-004	10/1/2014	10/2/2014	False	0.75	PM - Unit/Space Heater
FO-295642	Finished	155-UNH-015	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater

Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand.

Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.

JD

FO-295643	Finished	155-UNH-016	10/1/2014	10/29/2014	False	0.50	PM - Unit/Space Heater
-----------	----------	-------------	-----------	------------	-------	------	------------------------

Inspected unit, wiped down fan shafts, spun fans by hand due to no heat demand.

Vacuumed motor, fan blades, unit housing, coil, and all controls. Lubed as needed.

JD

FO-295644	Finished	603-UNH-006	10/1/2014	10/21/2014	False	1.00	PM - Unit/Space Heater
FO-295645	Finished	603-UNH-007	10/1/2014	10/21/2014	False	1.00	PM - Unit/Space Heater
FO-295646	Finished	603-UNH-008	10/1/2014	10/21/2014	False	1.00	PM - Unit/Space Heater
FO-295647	Finished	603-UNH-009	10/1/2014	10/21/2014	False	1.00	PM - Unit/Space Heater
FO-295648	Finished	603-UNH-010	10/1/2014	10/21/2014	False	1.00	PM - Unit/Space Heater
FO-295649	Finished	166-UNH-010	10/1/2014	10/8/2014	False	0.75	PM - Unit/Space Heater
FO-295650	Finished	166-UNH-009	10/1/2014	10/8/2014	False	0.75	PM - Unit/Space Heater
FO-295651	Finished	166-UNH-008	10/1/2014	10/8/2014	False	0.75	PM - Unit/Space Heater
FO-296119	Finished	090-UNH-001	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-296120	Finished	090-UNH-002	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater

Requested Finished Open WND

% Finished

FO-296121	Finished	090-UNH-003	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-296122	Finished	090-UNH-004	10/1/2014	10/23/2014	False	0.75	PM - Unit/Space Heater
FO-296172	Finished	090-UNH-1355	10/1/2014	10/24/2014	False	0.75	PM - Unit/Space Heater
FO-296173	Finished	090-UNH-1359	10/1/2014	10/24/2014	False	0.75	PM - Unit/Space Heater
FO-296174	Finished	090-UNH-1361	10/1/2014	10/24/2014	False	0.75	PM - Unit/Space Heater
FO-296175	Finished	090-UNH-401	10/1/2014	10/27/2014	False	0.75	PM - Unit/Space Heater
FO-296176	Finished	090-UNH-402	10/1/2014	10/27/2014	False	0.75	PM - Unit/Space Heater
FO-296177	Finished	090-UNH-403	10/1/2014	10/28/2014	False	0.75	PM - Unit/Space Heater
FO-296178	Finished	090-UNH-404	10/1/2014	10/28/2014	False	0.75	PM - Unit/Space Heater
FO-296179	Finished	090-UNH-EP1	10/1/2014	10/28/2014	False	0.75	PM - Unit/Space Heater
FO-296180	Finished	090-UNH-EP2	10/1/2014	10/29/2014	False	0.75	PM - Unit/Space Heater
FO-296181	Finished	090-UNH-WPH	10/1/2014	10/29/2014	False	0.75	PM - Unit/Space Heater
FO-296182	Finished	090-UNH-541	10/1/2014	10/28/2014	False	0.75	PM - Unit/Space Heater
FO-296183	Finished	090-UNH-305.1	10/1/2014	10/27/2014	False	0.75	PM - Unit/Space Heater
FO-296184	Finished	090-UNH-305.2	10/1/2014	10/27/2014	False	0.75	PM - Unit/Space Heater
FO-296185	Finished	090-UNH-305.3	10/1/2014	10/27/2014	False	0.75	PM - Unit/Space Heater
FO-296707	Created By PM Schedule	048-SF-004	10/29/2014		False		PM AHU - Belts & Lubrication
FO-298473	Finished	510-UNH-001	10/1/2014	10/22/2014	False	1.00	PM - Unit/Space Heater
Lubricated pump and motor cleaned coil and filter							
FO-298572	Finished	499-AHU-008	10/1/2014	10/17/2014	False	2.00	Replace PRE-filters

E - South **21** **19** **2** **0** **90%**

FO-296114	Finished	090-HWP-010	10/1/2014	10/15/2014	False	1.00	PM - Centrifugal Pump, over 1 H.P.
FO-296186	Finished	090-SSF-541	10/1/2014	10/13/2014	False	1.00	PM - Harmsco Side Stream Filter
FO-296187	Completed	090-ACU-541B	10/2/2014	10/3/2014	False	1.00	PM INSPECT AND CLEAN COIL
FO-296188	Completed	090-ACU-542B	10/2/2014	10/1/2014	False	1.00	PM INSPECT AND CLEAN COIL
FO-296189	Completed	090-ACU-543B	10/2/2014	10/3/2014	False	0.10	PM INSPECT AND CLEAN COIL
FO-296680	Finished	090-ACU-CR2	10/8/2014	10/20/2014	False	1.00	Monthly AHU Inspection Clean Room Unit 2
FO-296681	Finished	090-ACU-CR1	10/8/2014	10/20/2014	False	1.00	PM - Monthly AHU Inspection Clean Room Unit 1
FO-296683	Finished	007-GEN-001	10/9/2014	10/9/2014	False	0.75	Generator Maintenance, Monthly
FO-296685	Finished	007-GEN-002	10/9/2014	10/9/2014	False	0.50	Generator Maintenance, Monthly
FO-296687	Finished	090-GEN-001	10/21/2014	10/22/2014	False	1.00	Generator Maintenance, Monthly
FO-296699	Finished	090-GEN-002	10/9/2014	10/9/2014	False	1.00	Generator Maintenance, Monthly
FO-296701	Finished	090-DHW-003	10/8/2014	10/9/2014	False	1.00	PM - Domestic Water Heater, Gas
FO-296904	Finished	089-GEN-001	10/15/2014	10/15/2014	False	1.00	Generator Maintenance, Monthly
FO-296919	Finished	006-GEN-001	10/16/2014	10/16/2014	False	0.75	Generator Maintenance, Monthly
FO-297254	Finished	090-CFP-541	10/15/2014	10/22/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller
FO-297255	Finished	090-CFP-542	10/15/2014	10/22/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller
FO-297256	Finished	090-CFP-543	10/15/2014	10/22/2014	False	0.50	PM - Chemical Feed/Metering Pump/Controller
FO-297257	Finished	090-CTL-001	10/15/2014	10/16/2014	False	1.00	PM - Chemical Feed/Metering Pump/Controller
FO-297258	Created By PM Schedule	005-AHU-002	10/17/2014		False		PM INSPECT AND CLEAN COIL
FO-297259	Created By PM Schedule	005-AHU-001	10/17/2014		False		PM INSPECT AND CLEAN COIL
FO-298164	Finished	096-ROOF-Z2A3	10/24/2014	10/24/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3

E - Southeast **88** **73** **15** **0** **83%**

FO-296123	Completed	071-AHU-001	10/1/2014	9/15/2014	False	1.00	PM - Air Handling Unit
-----------	-----------	-------------	-----------	-----------	-------	------	------------------------

Requested Finished Open WND

% Finished

FO-296124	Completed	071-AHU-002	10/1/2014	9/15/2014	False	1.00	PM - Air Handling Unit
FO-296125	Completed	071-UNH-001	10/1/2014	9/16/2014	False	1.00	PM - Unit/Space Heater
FO-296126	Completed	071-UNH-002	10/1/2014	9/16/2014	False	1.00	PM - Unit/Space Heater
FO-296127	Completed	071-UNH-003	10/1/2014	9/16/2014	False	1.00	PM - Unit/Space Heater
FO-296128	Completed	071-HWP-139	10/3/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296129	Completed	071-HWP-140	10/3/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296130	Completed	071-HWP-141	10/3/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296131	Completed	071-HWP-142	10/3/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296132	Completed	071-HWP-143	10/3/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296133	Completed	071-HWP-144	10/3/2014	9/24/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296134	Completed	071-HWP-145	10/3/2014	9/24/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296135	Completed	071-HWP-146	10/3/2014	9/25/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296136	Completed	071-HWP-147	10/3/2014	9/25/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296137	Completed	071-HWP-148	10/3/2014	9/26/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296138	Completed	071-HWP-149	10/3/2014	9/26/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296139	Finished	001-COT-001	10/4/2014	10/27/2014	False	0.75	PM - Cooling Tower Fan (Old Main)
LUBRICATE TOWER FANS.							
FO-296147	Finished	017-DHW-001	10/1/2014	11/24/2014	False	1.00	PM - Domestic Water Heater, Electric
Checked operation of the unit, checked for any water leaks, checked the unit relief valve operation, checked, checked temp settings and it's operation. Drained sediment from the tank. Cleaned the unit.							
FO-296148	Created By PM Schedule	074-DHW-001	10/3/2014		False		PM - Domestic Water Heater, Gas
FO-296151	Finished	001-AHU-001O	10/2/2014	10/20/2014	False	0.25	PM - Steam Valves to PreHeat Coils - Open (Old Main)
OPENED STEAM TO HUMIDIFIERS & HEATING COIL.							
FO-296152	Finished	001-AHU-002O	10/2/2014	10/20/2014	False	0.25	PM - Steam Valves to PreHeat Coils - Open (Old Main)
OPENED STEAM TO HUMIDIFIERS & HEATING COIL.							
FO-296153	Finished	001-AHU-003O	10/2/2014	10/20/2014	False	0.25	PM - Steam Valves to PreHeat Coils - Open (Old Main)
OPENED STEAM TO HUMIDIFIERS & HEATING COILS.							
FO-296154	Finished	001-AHU-004O	10/2/2014	10/20/2014	False	0.25	PM - Steam Valves to PreHeat Coils - Open (Old Main)
OPENED STEAM TO HUMIDIFIERS & HEATING COILS.							
FO-296155	Created By PM Schedule	504-UNH-001	10/1/2014		False		PM - Unit/Space Heater
FO-296636	Finished	609-GEN-001	10/21/2014	10/29/2014	False		Generator Maintenance, Monthly
checked fluids and battery							
FO-296638	Finished	071-HWP-001	10/10/2014	9/26/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296639	Completed	071-HWP-099	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296640	Completed	071-HWP-100	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296641	Completed	071-HWP-101	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296642	Completed	071-HWP-102	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296643	Completed	071-HWP-103	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296644	Completed	071-HWP-104	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296645	Completed	071-HWP-105	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296646	Completed	071-HWP-106	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296647	Completed	071-HWP-107	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296648	Completed	071-HWP-108	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296649	Completed	071-HWP-109	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296650	Completed	071-HWP-110	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)

Requested Finished Open WND

% Finished

FO-296651	Completed	071-HWP-111	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296652	Completed	071-HWP-112	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296653	Completed	071-HWP-113	10/1/2014	9/17/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296654	Completed	071-HWP-114	10/1/2014	9/18/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296655	Completed	071-HWP-115	10/1/2014	9/18/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296656	Completed	071-HWP-116	10/1/2014	9/18/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296657	Completed	071-HWP-117	10/1/2014	9/19/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296658	Completed	071-HWP-118	10/1/2014	9/19/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296659	Completed	071-HWP-119	10/1/2014	9/19/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296660	Completed	071-HWP-120	10/1/2014	9/19/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296661	Completed	071-HWP-121	10/1/2014	9/19/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296662	Completed	071-HWP-122	10/1/2014	9/19/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296663	Completed	071-HWP-123	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296664	Completed	071-HWP-124	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296665	Completed	071-HWP-125	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296666	Completed	071-HWP-126	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296667	Completed	071-HWP-127	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296668	Completed	071-HWP-128	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296669	Completed	071-HWP-129	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296670	Completed	071-HWP-130	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296671	Completed	071-HWP-131	10/1/2014	9/22/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296672	Completed	071-HWP-132	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296673	Completed	071-HWP-133	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296674	Completed	071-HWP-134	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296675	Completed	071-HWP-135	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296676	Completed	071-HWP-136	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296677	Completed	071-HWP-137	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296678	Completed	071-HWP-138	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-296679	Completed	071-HWP-139	10/1/2014	9/23/2014	False	1.00	PM - Heat Pumps (5057 Woodward)
FO-297247	Finished	016-CRS-001	10/18/2014	10/24/2014	False	1.00	PM - Condensate Return Pump

Checked operation of the unit, checked for any leaks, extra noise, vibration and overheating, checked it's float control for proper operation, every thing was normal. cleaned the unit and the area.

FO-297248	Finished	016-CRS-002	10/18/2014	10/24/2014	False		PM - Condensate Return Pump
-----------	----------	-------------	------------	------------	-------	--	-----------------------------

Checked the unit operation. Checked for any leaks, extra noise, vibration and overheating, checked it's float control for proper operation. every thing was normal. cleaned the unit and the area.

FO-297249	Created By PM Schedule	499-CFP-001	10/15/2014		False		PM - Chemical Feed/Metering Pump/Controller
FO-297250	Created By PM Schedule	499-CFP-002	10/15/2014		False		PM - Chemical Feed/Metering Pump/Controller
FO-297251	Created By PM Schedule	499-CFP-003	10/15/2014		False		PM - Chemical Feed/Metering Pump/Controller
FO-297252	Created By PM Schedule	499-CFP-004	10/15/2014		False		PM - Chemical Feed/Metering Pump/Controller

FO-298158	Finished	001-ROOF-Z2A3	10/24/2014	11/11/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3
-----------	----------	---------------	------------	------------	-------	------	----------------------------------

CHECK & CLEAR ROOF SUMPS.

FO-298159	Finished	016-ROOF-Z2A3	10/24/2014	11/6/2014	False	1.00	PM - Roof Sumps - Zone 2, Area 3
-----------	----------	---------------	------------	-----------	-------	------	----------------------------------

cleared and cleaned all roof sumps but due to too many tall trees around the building the sumps will not stay clear for too long, did put W.O. to grounds to trim the trees, no response.

Requested Finished Open WND

% Finished

FO-298160	Finished	J22-ROOF-Z2A3'	10/24/2014	11/6/2014	False	0.50	PM - Roof Sumps - Zone 2, Area 3	
Cleared and cleaned all roof sumps.								
FO-298161	Finished	J23-ROOF-Z2A3'	10/24/2014	11/6/2014	False	0.50	PM - Roof Sumps - Zone 2, Area 3	
Cleared and cleaned all roof sumps.								
FO-298162	Created By PM Schedule	J70-ROOF-Z2A3'	10/24/2014		False		PM - Roof Sumps - Zone 2, Area 3	
FO-298163	Finished	J71-ROOF-Z2A3'	10/24/2014	9/22/2014	False	2.00	PM - Roof Sumps - Zone 2, Area 3	
FO-298165	Created By PM Schedule	J89-ROOF-Z2A3'	10/24/2014		False		PM - Roof Sumps - Zone 2, Area 3	
FO-298166	Created By PM Schedule	J99-ROOF-Z2A3'	10/24/2014		False		PM - Roof Sumps - Zone 2, Area 3	
FO-298167	Created By PM Schedule	504-ROOF-Z2A3	10/24/2014		False		PM - Roof Sumps - Zone 2, Area 3	
FO-298168	Created By PM Schedule	504-GFF-001	10/23/2014		False		Gas Fired Furnace	
FO-298169	Finished	071-HUM-001	10/23/2014	10/24/2014	False	2.00	PM - Humidifier	
FO-298170	Created By PM Schedule	504-DHW-001	10/22/2014		False		PM - Domestic Water Heater, Gas	
FO-298172	Created By PM Schedule	504-GFF-003	10/23/2014		False		Gas Fired Furnace	
FO-298173	Created By PM Schedule	504-GFF-002	10/23/2014		False		Gas Fired Furnace	
FO-298174	Created By PM Schedule	504-GFF-004	10/23/2014		False		Gas Fired Furnace	
E - West			28	28	0	0		100%
FO-295217	Finished	080-SAF-02A	10/1/2014	11/6/2014	False		Replace PRE-filters	
completed task sheet								
FO-295218	Finished	080-SAF-01A	10/1/2014	11/6/2014	False		Replace PRE-filters	
replace pre filters								
FO-295219	Finished	080-SAF-018	10/1/2014	11/6/2014	False		Replace PRE-filters	
replace pre filters								
FO-295220	Finished	080-SAF-017	10/1/2014	11/6/2014	False		Replace PRE-filters	
replace pre filters								
FO-295221	Finished	080-SAF-016	10/1/2014	11/6/2014	False		Replace PRE-filters	
replace pre filters								
FO-295222	Finished	080-SAF-015	10/1/2014	11/6/2014	False		Replace PRE-filters	
replace pre filters								
FO-295223	Finished	080-SAF-014	10/1/2014	11/6/2014	False		Replace PRE-filters	
replace pre filters								
FO-295224	Finished	080-SAF-013	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								
FO-295225	Finished	080-SAF-012	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								
FO-295226	Finished	080-SAF-011	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								
FO-295227	Finished	080-SAF-010	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								
FO-295228	Finished	080-SAF-009	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								
FO-295229	Finished	080-SAF-008	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								
FO-295230	Finished	080-SAF-007	10/1/2014	11/5/2014	False		Replace PRE-filters	
replace pre filters								

Requested Finished Open WND

% Finished

FO-295231	Finished	080-SAF-006	10/1/2014	11/5/2014	False		Replace PRE-filters
replace pre filters							
FO-295232	Finished	080-SAF-005	10/1/2014	11/5/2014	False		Replace PRE-filters
replace pre filters							
FO-295233	Finished	080-SAF-004	10/1/2014	11/6/2014	False		Replace PRE-filters
replace pre filters							
FO-295234	Finished	080-SAF-003	10/1/2014	11/6/2014	False		Replace PRE-filters
replace pre filters							
FO-295235	Finished	080-SAF-002	10/1/2014	11/6/2014	False		Replace PRE-filters
replace pre filters							
FO-295236	Finished	080-SAF-001	10/1/2014	11/7/2014	False		Replace PRE-filters
FO-296115	Finished	003-UNH-001	10/1/2014	10/30/2014	False		PM - Unit/Space Heater
FO-296116	Finished	003-UNH-002	10/1/2014	10/30/2014	False	1.00	PM - Unit/Space Heater
Inspected cleaned and lubed. boiler rm unit							
JD							
FO-296117	Finished	167-AHU-001	10/1/2014	10/22/2014	False	2.50	PM - Water/Air Cooled Condenser
FO-296118	Finished	167-AHU-002	10/1/2014	10/22/2014	False	2.50	PM - Water/Air Cooled Condenser
FO-296149	Finished	156-DHW-001	10/1/2014	10/30/2014	False		PM - Domestic Water Heater, Electric
FO-296150	Finished	156-DHW-002	10/1/2014	10/30/2014	False		PM - Domestic Water Heater, Electric
FO-296190	Finished	001 SPARE from	10/14/2014	10/14/2014	False		Generator Maintenance, Monthly
FO-296920	Finished	169-GEN-001	10/23/2014	10/24/2014	False		Generator Maintenance, Monthly

Trades		40	36	4	0	90%	
T - Electrician		39	36	3	0	92%	
FO-296156	Finished	501-GEN-001	10/14/2014	10/21/2014	False	4.00	Generator Test 10/14/2014 Tuesday @12:15PM.
FO-296635	Finished	608-GEN-001	10/3/2014	10/3/2014	False		Generator Maintenance, Monthly
FO-296682	Finished	609-GEN-001	10/21/2014	10/14/2014	False	4.00	Generator Test Tuesday 10/14/2014 @7:15AM
FO-296684	Finished	007-GEN-001	10/9/2014	10/9/2014	False	2.00	Generator Test
FO-296686	Finished	007-GEN-002	10/9/2014	10/9/2014	False	2.00	Generator Test
FO-296688	Finished	090-GEN-001	10/21/2014	10/14/2014	False	2.00	Generator Test Tuesday 10/14/2014 A9:30AM
FO-296689	Finished	193-GEN-001	10/10/2014	10/3/2014	False		Generator Test
FO-296690	Finished	637-GEN-001	10/21/2014	10/14/2014	False	2.00	Generator Test, Tuesday 10/14/2014 @8:15AM.
FO-296691	Finished	637-GEN-001	10/21/2014	10/29/2014	False		Generator Maintenance, Monthly
checked belts battery and fluids							
FO-296692	Finished	637-GEN-002	10/21/2014	10/14/2014	False	2.00	Generator Test Tuesday 10/14/2014 @8:15AM.
FO-296693	Finished	637-GEN-002	10/21/2014	10/29/2014	False		Generator Maintenance, Monthly
checked belts battery and fluids							
FO-296694	Finished	507-GEN-001	10/8/2014	10/8/2014	False	4.00	Generator Test
FO-296696	Finished	203-GEN-001	10/21/2014	10/14/2014	False	4.00	Generator Test Tuesday 10/14/2014 @9:15AM.
FO-296697	Finished	608-GEN-001	10/3/2014	10/3/2014	False	4.00	Generator Test
FO-296698	Finished	090-GEN-002	10/9/2014	10/9/2014	False	4.00	Generator Test
FO-296702	Finished	048-GEN-001	10/10/2014	10/10/2014	False	4.00	Generator Test
FO-296703	Finished	001 SPARE from	10/9/2014	10/7/2014	False	4.00	Generator Test

Requested Finished Open WND

% Finished

FO-296704	Finished	193-GEN-002	10/3/2014	10/3/2014	False	1.00	Generator Test
FO-296705	Created By PM Schedule	193-GEN-001	10/3/2014		False	2.00	Generator Test
FO-296705	Created By PM Schedule	193-GEN-001	10/3/2014		False	2.00	Generator Test
FO-296706	Finished	193-GEN-004	10/3/2014	10/3/2014	False	1.00	Generator Test
FO-296708	Finished	089-GEN-001	10/22/2014	10/15/2014	False	4.00	Generator Test Wednesday 10/15/2014 @10AM.
FO-296709	Finished	066-GEN-001	10/22/2014	10/22/2014	False	4.00	Generator Test Wednesday 10/22/2014 @8:15 AM.
FO-296710	Finished	611-GEN-001	10/24/2014	10/24/2014	False	4.00	Generator Test Friday 10/24/2014 @7:15AM.
FO-296711	Finished	629-GEN-001	10/24/2014	10/24/2014	False	4.00	Generator Test Friday 10/24/2014 @10AM.
FO-296712	Finished	104-GEN-001	10/28/2014	10/21/2014	False	4.00	Generator Test Tuesday 10/21/2014 @10AM.
FO-296713	Finished	127-GEN-001	10/28/2014	10/21/2014	False	1.00	Generator Test Tuesday 10/21/2014 @8AM.
FO-296714	Finished	127-GEN-002	10/28/2014	10/21/2014	False	1.00	Generator Test Tuesday 10/21/2014 @8AM.
FO-296715	Finished	127-GEN-003	10/28/2014	10/21/2014	False	1.00	Generator Test Tuesday 10/21/2014 @8AM.
FO-296716	Finished	127-GEN-004	10/28/2014	10/21/2014	False	1.00	Generator Test Tuesday 10/21/2014 A8AM.
FO-296717	Finished	130-GEN-001	10/22/2014	10/22/2014	False	4.00	Generator Test Wednesday 10/22/2014 @7:15AM.
FO-296718	Finished	612-GEN-001	10/10/2014	10/10/2014	False	2.00	Generator Test
FO-296719	Finished	612-GEN-002	10/10/2014	10/10/2014	False	2.00	Generator Test
FO-296720	Finished	536-GEN-001	10/15/2014	10/15/2014	False	4.00	Generator Test
FO-296721	Created By PM Schedule	527-GEN-001	10/16/2014		False	4.00	Generator Test 10/16/2014 Thursday, @7:15AM.
FO-296723	Finished	006-GEN-001	10/16/2014	10/16/2014	False	4.00	Generator Test Thursday 10/16/2014 @7:15.
FO-296724	Finished	169-GEN-001	10/23/2014	10/23/2014	False	4.00	Generator Test Thursday 10/23 2014 @7:15AM.
FO-296914	Finished	612-GEN-001	10/10/2014	10/11/2014	False		Generator Maintenance, Monthly
FO-296915	Finished	612-GEN-002	10/10/2014	10/10/2014	False		Generator Maintenance, Monthly
T - Plumber			1	0	1	0	
FO-298431	Created	127-ROOF-Z2A3'	10/15/2014		False	2.00	PM - Roof Sumps - Zone 2, Area 3
2nd from southwest is plugged ,,,,,,,,,,,,,, GS/10-16-14 ,,,,,,,,,,,,,,							

Report Total

708

645

58

5

91%