

PTS Measurables – Sub Completion, Petition to Close, PFA Closure from 11/01/2015 through 11/30/2015																
		PFA	Project Title	PM	Substantially Complete	Petition to Close	Petition Age	PFA Closed	PFA Age	Substantial to PFA	Encumbered	Budget	Balance	Auxiliary	Critical	Active
On Hold																
629 - 245283	Elliman	771986	Elliman Electrical Reliability Upgrade	Edwards	11/20/2015						\$2,324,142.08	\$2,495,000.00	\$170,857.92	False	True	True
Petition to Close																
045 - 258271	PS #5	772025	2015 Parking Structure 5 Renovations	Alhyari	7/17/2015	11/5/2015	111				\$107,181.90	\$120,000.00	\$12,818.10	True	True	True
999 - 238171	Campus	771874	Parking Entrance Intercoms/Cameras & Command Center 2013	Ahern	8/20/2015	11/5/2015	77				\$1,099,064.64	\$1,105,000.00	\$5,935.36	True	False	True
999 - 229878	Campus	771815	Cooling Tower Upgrade Project	Alhyari	3/24/2015	11/23/2015	244				\$497,579.93	\$520,000.00	\$22,420.07	False	False	True
Under Construction																
003 - 245182	Physics	771940	Physics Electrical Reliability Upgrades	Edwards	11/23/2015						\$1,578,064.10	\$1,675,000.00	\$96,935.90	False	True	True
Out for Bid																
005 - 219056	Science Hall	771735	Science Hall Standby Generator	Edwards	11/13/2015						\$772,754.16	\$917,303.80	\$144,549.64	False	True	True
Summary																
"Petition to Close" projects from 11/01/2015 through 11/30/2015			3	"Plant Fund Closed" projects from 11/01/2015 through 11/30/2015			0	"Over all process" from 11/01/2015 through 11/30/2015			0					
(Substantially Complete - Petition-to-close)			Average age:	(Petition - PFA Closed)			Average age:	(Substantially Complete - PFA Closed)			Average age:					
			Less than or equal to 150 days:	2				Less than or equal to 30 days:	0				Less than or equal to 180 days:	0		