

PTS Measurables – Sub Completion, Petition to Close, PFA Closure from 12/01/14 through 12/31/14																				
PFA		Project Title			PM	Substantially Complete	Petition to Close	Petition Age	PFA Closed	PFA Age	Substantial to PFA	Encumbered	Budget	Balance	Auxiliary	Critical	Active			
Petition to Close																				
090 - 221185	Engineering	771802	Engineering West Entrance Exterior Masonry Restoration			Ahern	12/4/2013	12/4/2014	365			\$212,167.01	\$217,000.00	\$4,832.99	False	False	True			
612 - 221763	Scott Hall	771780	Scott Hall 3rd Floor Renovations			Milstein	10/11/2013	12/9/2014	424			\$308,512.82	\$308,700.00	\$187.18	False	False	True			
999 - 219932	Campus	771744	Classroom Equipment			Brazen	1/14/2014	12/3/2014	323			\$60,475.73	\$100,000.00	\$39,524.27	False	False	True			
Substantially Complete																				
005 - 240912	Science Hall	771891	Science Hall - Fire Alarm Upgrade			Kamalia	12/2/2014					\$215,569.00	\$230,000.00	\$14,431.00	False	True	True			
999 - 238314	Campus	771883	Electric Vehicle Charging Stations Purchase & Installation - Campus 2013			Jacobs	12/19/2014					\$90,304.75	\$124,842.67	\$34,537.92	False	False	True			
"Petition to Close" projects from 12/01/14 through 12/31/14						3	"Plant Fund Closed" projects from 12/01/14 through 12/31/14						0	"Over all process" from 12/01/14 through 12/31/14						0
(Substantially Complete - Petition-to-close)						Average age: 370.7	(Petition - PFA Closed)						Average age:	(Substantially Complete - PFA Closed)						Average age:
Less than or equal to 150 days:						0	Less than or equal to 30 days:						0	Less than or equal to 180 days:						0